

PROGRESS OF ALL THE ONGOING WORKS AT VARIOUS DESTINATIONS IN PUNJAB AS ON 23.03.2015

Sr. No.	Name of Work	Funds Received /Estimated cost (Rs. in lacs)	Allotment of Amount (Rs. in lacs)	Date of start	Date of Completion	% age of Time elapsed as on 23.03.15	% age of work done as on 23.03.15	% age of Time elapsed as on 30.03.15	% age of work done as on 30.03.15	Physical Status	Special Remarks
1	2	3	4	5	6	7	8	9	10	11	12
PIDB FUNDED WORKS											
1	Constn. of Intelligence H/Qtr Building at Sec-77, SAS NAGAR (Shri Krishna Builders). (Civil Division Mohali)	2053.90	1451.29	29.12.11	30.04.2014 28.02.2015	100%	99%	100%	99.99%	PH aluminium and ceiling work is in progress alongwith testing & finishing work.	Normal
2	Supply, Installation & Commissioning of fire fighting system in Intelligence HQ Building, Sec-77, SAS Nagar. (Fire Guard Engineers, New Delhi) (Civil Division Mohali)	39.62	39.62	02.09.2014	01.01.2015 20.02.2015	100%	99%	100%	99.99%	Work completed except fixing of sign board/fire cylinders and testing.	Normal
3	Providing and fixing False ceiling in the Intelligence Head Quarter Building, Sec-77, SAS Nagar (M/s Engineers & Associates, Tribune Colony, Kansal). Civil Division Mohali)	Funds utilized out of Rs.300.00 lacs	63.41	18.11.2014	17.03.2015	100%	99%	100%	99.99%	99.99% grid fixing has been completed & placing of tiles is in progress.	Normal

MODERNIZATION OF POLICE FORCES SCHEME											
1	Constn. of Barrack for 24 no. persons at P.S. Phase-VIII, Mohali M/s Nayyar Builders & Contractors, Kharar) (Civil Division Mohali)	31.06	24.40	27.05.2014 Actual DOS 25.6.14 Penalty @ Rs.500/- per day w.e.f. 7.10.14 has imposed upon the agency.	26.11.2014	100%	94%	100%	94%	94% work completed.	Alarming.
2	Constn. of Hall for Integrated Urban Mobile Patrolling on the existing building of range control room at P.S. Phase-VIII, SAS Nagar. (The Capital Co-op L&C Society Ltd., Vil Bani, Bassawal, Ropar) (Civil Division Mohali)	17.57	18.32	18.11.2014 Site given by Police Authority on 15.01.2015	17.05.2015	56%	55%	62%	55%	Brick work of Ist storey is in progress.	Alarming
3	Construction of 2 nos barracks for 24 persons each at police lines Ludhiana (M/s. R.C. Nayyar Co, Ludhiana.) (Civil Division Mohali)	62.72	48.81	04.03.2014	03.11.2014 Penalty of Rs.500/- per day w.e.f. 7.10.14 imposed by the Divl. Office. (Time extended upto 3.11.15)	100%	96%	100%	97%	96% work has been completed.	Alarming.

4	Constn of Barracks for 24 No, persons at police Lines , Patiala. (M/s. Vinod kumar Garg, Govt Contractor. (Civil Division Mohali))	31.47	25.66	05.03.2014	04.09.2014 (Time extension extended upto 20.10.14)) Penalty of Rs.100/- per day w.e.f. 21.10.14 imposed by the Divl. Office	100%	100%	100%	100%	Work completed and handed over.	Normal
5	Constn. of 2 nd floor on existing Hostel block and Constn. of Separate Toilet Block at Commando Complex, Phase-XI, SAS Nagar (M/s Pepsu Constn. Co.) (Civil Division, Mohali).		162.67	28.01.2015	27.11.2015	19%	6%	20%	6.50%	Casting of columns has been done. Shuttering of 2 nd floor slab is in progress.	
6	Constn. of Trainees OR's Hostel for Home Guards at Village Sundran, Tehsil Dera Bassi, SAS Nagar (M/s Mittal Constns., Panchkula) (Civil Division, Mohali)		77.26	09.02.2015	08.12.2015	15%		16%		Work has yet to be started by the agency.	
7	Constn. of Hostel for 100 Women Police Officials at Police, Lines, Ludhiana (M/s Prince & Kulraj Builders, Raikot) (Civil Division, Mohali)		18.11	10.02.2015 Site was handed over to agency on 20.2.15	09.12.2015	11%		12%		PCC work in foundation is in progress.	

8	Constn. of Hostel for 100 persons at Commando Training Centre at Bahadrugarh (M/s RKC Constns. Banur) (Civil Division, Mohali)		76.69	10.02.2015	09.12.2015	14%		15%		Site is not finalized by the Commando Trg. School Authority. Case was sent to Worthy DGP for approval by the PAP Authority.	
9	Constn. of H-1 Type Police Station Building at P.S. Jodhan Distt. Ludhiana (Er. Pankaj Arora, Govt. Contractor, of Mansa) (Civil Division, Mohali)		116.44	05.03.2015	04.01.2016	5%		6%		Police Station yet not shifted at new place.	
10	Constn. of Police Post at Bela, Distt. Ropar (M/s Royal Builders & Contractor of Kharar, Distt. Mohali) (Civil Division, Mohali)		54.18	05.03.2015	04.11.2015	7%		9%		Dismantling is in progress.	
11	Constn. of Barracks for 200 Men at P.L. Bathinda (M/s S.K.Builders, Mansa) (Civil Divn,Bathinda)	395.30	355.34	29.01.2015	28.11.2015	10%		11%		Dismantling completed. The trees are being removed from site by Police authority for clearing the site.	
12	Constn. of Hostel for 100 Women Police officials at P.L. Bathinda (M/s S.K.Builders, Mansa) (Civil Divn,Bathinda)	202.79	184.11	29.01.2015	28.11.2015	10%		11%		Dismantling completed. The trees are being removed from site by Police authority	

										for clearing the site. The labout of building is being done by the agency.	
13	Constn. of ;'H' Type PS Building at Bhagta Distt. Bathinda (M/s S.K.Builders, Mansa (Civil Divn,Bathinda))	120.52	107.98	29.01.2015	28.11.2015	10%		11%		The Police authorities have not provided the site till date and the police authorities are being pressurized by the undersigned and SDE concerned for demarcation and clearing of site.	
14	Constn. of 'H' Type PS Building at Arniwala Distt. Fazilka (M/s S.K.Builders, Mansa (Civil Divn,Bathinda))	134.70	120.43	29.01.2015	28.11.2015	12%	7%	15%	10%	Brick work in foundation is in progress.	
15	Constn. of OR's Barrack and NGO Mess at New P.L. Fazilka (G-1) (M/s B.B..Builders, Bathinda (Civil Divn,Bathinda))	326.54	288.84	29.01.2015	28.01.2016	8%		10%		Work allotted and being stated. The site is not clear because wheat crop is available at site.	

16	Constn. of Admn. Block Quarter Guard, Hospital Building & MT Wing at new PL Fazilka (G-II) (M/s B.B..Builders, Bathinda) ((Civil Divn,Bathinda))	351.70	311.26	29.01.2015	28.01.2016	10%	7%	12%	8%	Site clear of only quarter guard and work of quarter guard started. Excavation completed of quarter guard and PCC 1:8:16 laid, work stopped due to non decision of plinth level.	
17	Constn. of GO Mess at New PL Fazilka (G-III) (M/s B.B..Builders, Bathinda) (Civil Divn,Bathinda)	101.57	89.89	29.01.2015	28.01.2016	10%	5%	12%	6%	Site clear and work of mess started. Layout is in progress. Work stopped due to non decision of plinth level.	
18	Constn. of 2 Nos. BK for 24 person each at Police Lines, Amritsar M/s Singh Constn.Co (Civil Division Jalandhar)	62.90	47.75	04.03.14	<u>03.09.14</u> <u>15.2.14</u> Penalty of Rs.100/- per day has been imposed by the Divl. Office	100%	98.50%	100%	98.50%	Plaster, flooring, tile terracing and GI, CI are complete, white washing, painting, grinding of floors is in progress.	Normal
19	Constn. of H-Type Police Station Building at Police Station, Mattewal Distt. Amritsar (Civil Division Jalandhar)	180.61	132.09	4.7.2014	3.5.2015	83%	99%	84%	99%	Defects are being removed.	Normal.

20	Construction of 02 no. Barracks for 24 persons at Police Lines, Jalandhar (Civil Division Jalandhar)		52.33	21.10.2014	20.04.2015	73%	70%	88%	80%	Finishing work in progress.	
13TH FINANCE COMMISSION											
1	Construction of Hostel Block Tripple storey for CID and IT & T at village Chharbarh, Banur, Patiala. (M/s. Khosla Enterprises, Bathinda.) (Civil Division Mohali)		362.74	12.01.2015	11.01.2016	23%		25%		Excavation work is in progress.	
2	Construction of Indoor Training Block for IT & T and Training centre at village Chharbarh, Banur, Patiala. (M/s. Khosla Enterprises, Bathinda.) (Civil Division Mohali)		334.14	12.01.2015	11.11.2015	23%	8%	24%	12%	Brick work in foundation is in progress.	
3	Construction of Quarter Guard for SSG Training Centre at Village Chharbarh, Banur, Distt. Patiala. (M/s. Khosla Enterprises, Bathinda.) (Civil Division Mohali)		30.31	12.01.2015	11.07.2015	40%		41%		Site has been changed.	

4	Construction of Hostel Block Tripple storey for SSG Training Centre at village Chharbarh, Banur, Patiala. (M/s. Khosla Enterprises, Bathinda.) (Civil Division Mohali)		362.74	12.01.2015	11.01.2016	23%		25%		Site has been changed.	
5	Construction of Training Block for SSG Training Centre at Village Chharbarh, Banur, Distt. Patiala. (M/s. Balaji construction Co, Chandigarh.. (Civil Division Mohali)		107.16	12.01.2015 Layout changed 24.02.2015	11.09.2015	15%	8%	17%	12%	PCC work in foundation is near completion.	
6	Constn. of 4 no. NGO houses for CID, IT & T SSG Training Centre at Village Chharbarh Banur, Patiala (M/s Khosla Enterprises, Bathinda (Civil Division Mohali)		55.98	28.01.2015	27.11.2015	19%	6%	20%	9%	PCC has been laid.	
7	Constn. of 16 no. Class-IV houses for CID, IT & T SSG Training Centre at Village Chharbarh Banur, Patiala (M/s Khosla Enterprises, Bathinda (Civil Division Mohali)		108.38	28.01.2015	27.01.2016	15%	6%	16%	9%	PCC has been laid.	

8	Constn. of Girls Hostel for CID, IT & T SSG Training Centre at Village Chharbarh Banur, Patiala (M/s Khosla Enterprises, Bathinda) (Civil Division Mohali)		179.09	28.01.2015	27.11.2015	19%		20%		Excavation work is in progress.	
9	Constn. of 8 no. OR's houses for CID, IT & T SSG Training Centre at Village Chharbarh Banur, Patiala (M/s Khosla Enterprises, Bathinda) (Civil Division Mohali)		68.28	28.01.2015	27.01.2016	15%	6%	16%	9%	PCC has been laid.	
10	Constn. of Admn. Block for CID, IT & T Training Centre at Village Chharbarh Banur, Patiala Sh. Sanjeev Kumar, Contractor of Panchkula) (Civil Division Mohali)		12.59	29.01.2015	28.07.2015	30%	6%	31%	9%	PCC has been laid.	
11	Constn. of Admn. Block for SSG Training Centre at Village Chharbarh Banur, Patiala (Sh. Sanjeev Kumar, Contractor of Panchkula) (Civil Division Mohali)		12.59	29.01.2015	28.07.2015	30%	6%	31%	9%	PCC has been laid.	

12	Constn. of Training School for GRP at Police Lines Patiala (M/s Sai Construction Co., Sangrur) (Civil Division, Mohali)		13.15	29.01.2015 Site has been decided by Police Authorities on 15.2.15	28.07.2015	24%		25%	5%	Foundation work has been completed.	
13	Constn. of Residence for Principal for CID and IT & T Training Centre at Village Chharbarh, Banur Patiala (M/s Pepsu Constn. Co.) (Civil Division, Mohali)		38.30	29.01.2015	28.09.2015	23%		24%		Excavation has been started.	
14	Const. of Boys Hostel (Triple Storey) at PPA Phillaur. Sh. Surinder Kumar, Govt. Contractor (Civil Division, Mohali)	513.66	425.80	<u>16.07.13</u> 13.08.13 Actual date of start	15.09.14 Penalty imposed @ Rs.500/- per day w.e.f. 16.09.14	100%	100%	100%	100%	Work completed and ready for handed over.	Alarming
15	Construction of A Block Integrated Training Complex at PPA Phillaur Sh. Rohit Kumar, Govt. Contractor (Civil Division, Mohali)	452.97	360.05	30.12.13	<u>29.12.14</u> 15.03.15 Penalty imposed @ Rs.1000/- per day w.e.f. 16.03.14	100%	96%	100%	96%	Outer tile facing work, earth filling and grinding work is in progress PH work is also in progress.	Normal
16	Construction of NGO Hostel for 60 Persons at PPA Phillaur Sh. Surinder Kumar, Govt. Contractor (Civil Division, Mohali)	157.52	127.92	20.11.13	<u>19.09.14</u> <u>15.11.14</u> Penalty imposed @ Rs.500/- per day w.e.f. 16.11.14	100%	95%	100%	95%	Painting work and flooring in toilet is in progress.	Alarming

17	Constn. of Residence for DIG-cum-Joint Director at PPA, Phillaur (M/s Hi-Tech Constructions, Ludhiana) (Civil Division, Mohali)		55.37	30.01.2015	29.09.2015	22%	20%	23%	20%	Brick work in super structure is in progress.	
18	Constn. of Computer Centre for Advance and Specialised Cyber Crime Control at PPA, Phillaur. (M/s Pepsu Construction Co.) (Civil Division, Mohali.)		35.66	30.01.2015	29.09.2015	22%	20%	23%	20%	Brick work and RCC work in foundation is in progress.	
19	Up-gradation of Stable at PPA, Phillaur. (M/s Pepsu Construction) (Civil Division, Mohali.)		28.11	30.01.2015	29.09.2015	60%	40%	62%	40%	Paving work, interlocking work and PCC work is in progress.	
20	Up-gradation and Development Out Door Training Area at PPA, Phillaur (M/s Pepsu Construction) (Civil Division, Mohali.)		20.03	30.01.2015	29.09.2015	60%	20%	62%	20%	Earth work in foundation is in progress.	
21	Boring & Installation of 300mmx200mmx 122 Mtr. Deep gravel packed tubewell with reverse rotary rig Method complete in all respects at PPA, Phillaur (M/s Dhruv Tubewell Engineers, Panchkula) (Civil Division, Mohali.)		6.87	30.01.2015	29.09.2015	90%		100%		Work is in progress.	

22	Construction of Hospital Building at PPA, Phillaur (M/s Pepsu Construction Co.) (Civil Division, Mohali.)		84.70	30.01.2015	29.09.2015	22%		23%		Excavation work is in progress.	
23	Constn. of 04 no. GO's Suits, 3 no. GO's Flats, Barracks for security persons and Guard room at PPA, Phillaur (M/s Pepsu Constn. Co.) (Civil Division, Mohali)		193.92	09.02.2015	08.12.2015	15%	5%	16%	5%	Brick work in foundation is in progress.	
24	Constn. of Toilet Block at PPA, Phillaur (The Mohalla Baidan Co-op L&C Society Ltd., Malerkotla) (Civil Division, Mohali)		11.81	09.02.2015	08.06.2015	37%	50%	39%	50%	Structure work is in progress.	
25	Up-gradation of Security Infrastructure, 6' High Boundary wall/barbed wire fencing around the campus of PPA, Phillaur (M/s Sandu Enterprises, SAS Nagar) (Civil Division, Mohali)		40.62	09.02.2015	08.06.2015	37%		39%		Work stopped by the worthy DGP-cum-Director of PPA, Phillaur.	
26	Design & Constn. of one no. RCC OHSR of capacity 1000000 Ltrs. With sill level not be less than 26.00 mtrs. and FSL not be less than 30.00 mtrs. complete with		18.38	09.02.2015	08.08.2015	25%		28%		Bearing capacity has been got checked by the agency and work will be started shortly.	

	external RCC staircase with landing slabs. RCC roof ventilator, water level indicator lightning conductor, including providing and fixing of CI pipes expansion joints, bell mouth puddle collars, duck foot bend, sluice values etc. complete in all respects at PPA, Phillaur (Near School) and flooring between columns and haudies etc. (M/s P.R. Engineering Enterprises, Jalandhar) (Civil Division, Mohali)									
27	Design & Constn. of one no. RCC OHSR of capacity 1000000 Ltrs. With sill level not be less than 26.00 mtrs. and FSL not be less than 30.00 mtrs. complete with external RCC staircase with landing slabs. RCC roof ventilator, water level indicator lightning conductor, including providing and fixing of CI pipes expansion joints, bell mouth puddle collars, duck foot bend, sluice		25.66	26.02.2015	25.08.2015	14%		16%		Bearing capacity has been got checked by the agency and work will be started shortly.

	values etc. complete in all respects at PPA, Phillaur (Near Auditorium) and all other works contingent like plinth protection flooring between columns and haudies etc. (M/s P.R. Engineering Enterprises, Jalandhar) (Civil Division, Mohali)										
28	Constn. of Training Line Block for SSG Training Centre at Village Sarbarh, Banur, Patiala (M/s Mittal Constns. Panchkula) (Civil Division, Mohali)		58.74	09.02.2015 Layout changed 24.02.15	08.10.2015	13%	5%	15%	9%	PCC has been laid.	
29	Augmentation of Existing Swimming Pool at PPA, Phillaur which includes Constn. of facilities like changing room, Toilets and machinery etc. (M/s Hi-Tech Constn. of Ludhiana) (Civil Division, Mohali)		138.22	05.03.2015	04.11.2015	7%		9%		Dismantling work of glazed tiles is in progress.	
30	Constn. of Firing Range for SSG Training Centre at Village Chharbarh, Banur Distt. Patiala (M/s Mittal Constns. Panchkula) (Civil Division, Mohali)		68.25	05.03.2015	04.11.2015	7%		9%		Work just not started due to bushes.	

31	Constn. of Kot/Ammunition Room for CID and IT&T Training Centre at Village Chharbarh Banur Distt. Patiala (M/s Natraj Constns. Zirakpur) (Civil Division, Mohali)		10.76	05.03.2015	04.09.2015	10%		12%		Site is not clear due to bushes.	
32	Constn. of 10 no. Class rooms at IRB Ladda Kothi, Sangrur. (Sh. Vindo Kumar Garg) (Civil Divn,Bathinda)	148.71	116.78	18.11.2013	07.11.2014	100%	100%	100%	100%	Work completed and yet to be handed over.	
33	Construction of Canteen with kitchen Pantry and Store at IRB Ladda Kothi, Sangrur M/s Sai Construction Co. (Civil Divn,Bathinda)	19.81	18.04	16.01.2015	15.07.2015	26%		28%		Work yet to be started.	
34	Constn of Mess alongwith kitchen at IRB Ladda Kothi, Sangrur M/s S.K .Construction Co. (Civil Divn,Bathinda)	59.12	53.81	16.01.2015	15.09.2015	22%	6%	25%	7%	Brick work upto plinth level completed. Brick work and RCC of column in SS is in progress.	
35	Constn. of Traders Men Area at IRB Ladda Kothi, Sangrur M/s Sai Construction Co. (Civil Divn,Bathinda)	17.54	15.98	16.01.2015	15.07.2015	26%	6%	30%	8%	Brick work upto plinth level completed. Brick work and RCC of column in SS is in progress.	

36	Constn. of Dispensary at IRB Ladda Kothi Sangrur M/s Sai Construction Co. (Civil Divn,Bathinda)	13.22	12.04	16.01.2015	15.07.2015	26%	6%	30%	8%	Brick work upto plinth level completed. Brick work and RCC of column in SS is in progress.	
37	Constn. of 8 Nos. Class Room at RTC , Kapurthala (M/s T.P. Bansal & Co.) (Civil Division, Jalandhar)	134.50	111.13	04.06.13	30.05.14 Penalty imposed @ Rs.200/- per day w.e.f. 31.05.14.	100%	100%	100%	100%	Work completed	Alarming
		XEN (C), Jalandhar has informed telephonically that the work will be completed in all respects first 31.10.14, secondly 30.11.2014 and now upto 31.01.2015									
38	Cosntn. of 16 Nos. Class Rooms at ISTC Kapurthala (M/s Khosla Builders) (Civil Division, Jalandhar)	192.74	165.58	19.06.13	31.05.14 Penalty imposed @ Rs.200/- per day w.e.f. 01.06.14.	100%	100%	100%	100%	Work completed and defects are being removed.	Alarming
		XEN (C), Jalandhar has informed telephonically that the work will be completed in all respects first 31.10.14, secondly 30.11.2014 and now upto 31.01.2015									
39	Constn. of Common Canteen for ISTC & RTC Kapurthala (Civil Division, Jalandhar)	49.08	30.66	19.06.13	30.06.14 Penalty imposed @ Rs.500/- per day w.e.f. 01.07.14	100%	99.40%	100% (Time over run 87%)	99.50%	Fixing of polycarbonate sheet is in progress..	Alarming
		XEN (C), Jalandhar has informed telephonically that the work will be completed in all respects first 31.10.14, secondly 30.11.2014 and now upto 31.01.2015									

40	Const.of Hostel Block Triple Storey) at RTC, Kapurthala M/s Welways Engineers (India) Jalandhar (Civil Divn., Jalandhar)	530.98	424.90	20.11.13	19.11.14 Time Extension applied for 31.01.2015	100%	98.90%	100% (Time over run 4%)	98.95%	Grinding of floor, painting and distempering are in progress.	Normal
41	Constn. of Quarter Guard at ISTC Kapurthala M/s Khosla Builders (Civil Division, Jalandhar)	40.66	31.38	20.11.13	31.08.2014 Penalty imposed w.e.f. 01.9.2014 @ Rs.100/- per day.	100%	100%	100%	100%	Work completed and defects being removed.	Alarming
		XEN (C), Jalandhar has informed telephonically that the work will be completed in all respects first 31.10.14, secondly 31.11.2014 and now upto 31.01.2015									
42	Prov. & Fixing stainless steel, Kitchen in common canteen for ISTC & RTC, Kapurthala. (Civil Division, Jalandhar)	8.07	8.07	07.10.2014	06.11.2014 Time extension applied upto 20.12.2014	100%	93.50%	100% (Time over run 300%)	93.50%	Accessories yet to be fixed due to grinding of kitchen.	Normal
43	Constn. of kitchen-cum-dining hall at PRTC, Jahankhelan. (Sh. Rohit Kumar, Contr. Kartarpur) (Civil Division, Jalandhar)	201.65	146.57	20.11.13	<u>19.09.14</u> <u>10.01.15</u> <u>15.03.15</u> Time Extension applied for 15.04.2015	100%	93%	100%	95%	The final cutting of grinding of floors and final coat of distempering is in progress.	Normal

44	Construction of Upper storeys of Hostel on the existing ground floor block at ISTC, Kapurthala. (Civil Divn. Jalandhar)		542.51	13.01.2015	12.01.2016	20%	2%	22%	2.30%	Work started and material arranged by the agency.	Normal
45	Construction of Admn. Block at ISTC, Kapurthala (Civil divn. Jalandhar)		116.13	19.01.2015	18.11.2015	22%	3%	24%	4%	Excavation for foundation in progress.	Normal
46	Constn. of Line Branches/Stores and Trades Men area t RTC, Kapurthala (Civil divn. Jalandhar)		89.96	19.01.2015	18.11.2015	22%	-	24%	-	Work started after dismantling.	Normal
47	Constn. of Line Branches/Stores and Trades Men Area at ISTC, Kapurthala (Civil divn. Jalandhar)		89.96	19.01.2015	18.11.2015	22%	5%	24%	8%	Work in progress in foundation.	Normal
48	Constn. of Hostel Block at RTC Kapurthala (Civil divn. Jalandhar)		310.47	19.01.2015	18.01.2016	18%	11%	20%	15%	Work in progress in foundation.	
49	Construction of Quarter Guard at RTC, Kapurthala (Civil divn. Jalandhar)		34.66	19.01.2015	18.09.2015	27%	-	30%	-	Work started after dismantling.	

50	Constn. of RCC slab type Culvert and Approach Road at ISTC, Kapurthala. (Civil divn. Jalandhar)		8.19	19.01.2015	20.04.2015	73%	75%	80%	80%	Work is in progress.	
51	Construction of Battalion Headquarter for 7 th Bn. PAP at Jalandhar Cantt. (Civil Divn. Jalandhar)		134.33	04.02.2015	03.12.20115	21%	12%	25%	15%	Excavation of foundation done and brick & RCC work in foundation are in progress.	
52	Construction of Battalion Headquarter for 80 th Bn. PAP at Jalandhar Cantt. (Civil Divn. Jalandhr)		134.33	04.02.2015	03.12.20115	21%	10%	25%	12%	Excavation of foundation done and brick & RCC work in foundation is in progress	
53	Construction of District Police Office at Jalandhar (Rural) (Civil Divn. Jalandhar)		128.90	04.02.2015	03.12.20115	21%	-	25%	2%	Excavation of foundation half portion done.	
54	Constn. of Common GO Mess for ISTC & RTC, Kapurthala (Civil Divin, Jalandhar)		92.55	04.02.2015	03.12.20115	17%	10%	19%	12%	Work in foundation is in progress.	
55	Constn. of 8 no. Class Rooms on the eixsitng 8 no. Class Room at RTC, Kapurthala. (Civil Divn., Jalandhar)		51.76	04.02.2015	03.12.20115	21%	7%	23%	12%	Work is in progress.	
56	Constn. of Common MT Block for ISTC and RTC, Kapurthala (Civil Divn., Jalandhar)		86.89	04.02.2015	03.12.20115	17%	1.50%	19%	5%	Work in progress in foundation but stopped due to rain.	

57	Constn. of Labour Shed-cum=night Shelter at Chowk Chelia Ram Lila Ground, Sultanput Lodhi, Kapurthala (Civil Divn, Jalandhar)		23.22	11.02.2015	10.08.2015	20%	-	24%	-	Work stopped on 16.3.15 due to public interference. MC arranging the alternate site shortly.	
58	Constn. of Computer Lab at PRTC, Jahankhelan (M/s Rhythm Constn. Co. of Kartarpur. (Civil Divn Jalandhar)		27.47	04.02.2015	03.08.2015	23%	4%	27%	4%	Layout given, Excavation partly started. Police authorities are requested to clear the site. Rain affected the progress.	
59	Constn. of FATS building at PRTC, Jahankhelan (M/s Rhythm Constn. Co. of Kartarpur (Civil Divn., Jalnadhar.)		33.07	04.02.2015	03.08.2015	23%	4%	27%	6%	Layout has been given at site. Excavation started Rains affected the progress of work.	
60	Constn. of Admn. Block at PRTC, Jahankhelan (M/s Rhythm Constn. Co. of Kartarpur (Civil Divn., Jalnadhar.)		40.08	04.02.2015	03.08.2015	23%	8%	27%	10%	CC 1:8:16 in foundation is n progress. The Police authorities are requested to shift the electric lines passing out the site. Rains affected the progress of work.	
61	Constn. of Hostel for 100 Women Police Officials at Police Lines Jalandhar		185.51	09.03.2015	08.01.2016	6%		10%	4%	Foundation work is in progress.	

	(Sh. Rajesh Tuli, Jalnadhar) (Civil Divn., Jalnadhar.)										
62	Constn. of Hostel for 100 Women Police Officials at Police Lines, Amritsar (The Longo Mahal Co-op Society, Amritsar) (Civil Divn., Jalnadhar.)		179.54	09.03.2015	08.01.2016	-	-	5%	-	Dismantling is being done by the Police Authority and half site has been given to the agency.	
63	Constn. of Auditorium at PRTC, Jahankhelan. (Er. Parminder Singh, Mukerian) (Civil Divn., Jalnadhar.)		324.33	09.03.2015	08.03.2016	2%	1%-	4%	2%	The layout is being given at site. The site is obstructed by trees. The excavation of foundation is started.	
64	Constn. of H-1 Type PS Building at PS Raman Mandi at Surya Enclave, Jalanandhar (Er. Parminder Singh, Mukerian) (Civil Divn., Jalnadhar.)		111.16	09.03.2015	08.01.2016	6%	-	9%	2%	Foundation work is in progress.	
65	Constn. of Library/Canteen and Provisional Store at PRTC, Jahankhelan Er. Parminder Singh, Mukerian) (Civil Divn., Jalnadhar.)		122.49	09.03.2015	08.01.2016	2%	-	4%	-	The dismantling of barracks coming in the site is being dismantled. The work can be started after clearing the site.	
66	Constn. of Police Post at Dosanjh Kalan, Jalandhar (M/s Krishan Constn.		59.30	09.03.2015	08.11.2015	7%	-	12%	10%	Brick work in foundation is in progress.	

	Hoshiarpur) (Civil Divn., Jalnadhar.)										
67	Constn. of H Type PS Building at Raja Sansi (The National Co-op, Patti (Civil Divn., Jalnadhar.)		121.92	09.03.2015	08.01.2016	-	-	5%	2%	Work started. Earth work is in progress.	
BORDER AREA DEVELOPMENT PROGRAMME WORKS											
1	Constn. of double storey barrack for 50 Persons at P.S. Guru Harsahai. M/s Kuldeep kumar contractor Ferozepur city (Civil Divn,Bathinda)	78.14	57.63	05.03.14	04.11.14 15.01.15 Penalty of Rs.500/- per day w.e.f. 5.11.14 imposed by Divl. Office.	100%	100%	100%	100%	Work completed and yet to be handed over.	Alarming
2	Constn. of double storey barrack for 50 Persons at P.S. Mamdot. M/s Kuldeep kumar contractor Ferozepur city (Civil Divn,Bathinda)	78.14	57.11	05.03.14	04.11.14 Penalty of Rs.500/- per day w.e.f. 15.11.14 imposed by Divl. Office.	100%	100%	100%	100%	Work completed and yet to be handed over.	Alarming
3	Constn.of 6 no. NGO houses at P.S. Sadar Fazilka. M/s Mohalla Gogani Co-op. L&C Society Ltd Gali No. 7, Dhawan	99.72	76.92	27.05.14 (actual date of start 25.06.14)	26.03.15	98%	90%	100%	92%	Structure completed, plastering, pointing tile terracing completed,	Normal.

	Colony Ferozepur City. (Civil Divn,Bathinda)									flooring done and dado of white glazed tiles in progress, PH work is also in progress.	
4	Constn.of 6 no. NGO houses at P.S. City Fazilka. M/s Mohalla Gogani Coop. L&C Society Ltd Gali No. 7,Dhawan Colony Ferozepur City. (Civil Divn,Bathinda)	99.72	76.92	27.05.14	26.03.15	98%	90%	100%	92%	Structure completed, plastering, pointing tile terracing completed, flooring done and dado of white glazed tiles completed. The laying of marble on kitchen working table completed. PH work is in progress.	Normal
5	Constn. of 1 No. GO House at P.S. Sarai Amant Khan, Distt. Tarn Taran M/s Singh Constn.Co (Civil Division, Jalandhar)	25.85	21.28	07.04.14	06.12.14 Penalty imposed w.e.f. 02.12.2014 @ Rs.100/- per day..	100%	100%	100%	100%	Handed over to the Police Authorities on 12.03.2015.	Normal
6	Constn. of barrack for 4 NGO's and 10 OR's at Police Station, Sarai Amant Khan Distt. Tarn Taran	23.91	17.82	07.04.14	18.10.2014 Penalty imposed w.e.f. 19.10.2014	100%	100%	100%	100%	Handed over to the Police Authorities on 12.03.2015.	Normal

	M/s Singh Constn.Co (Civil Divn., Jalandhar)				@ Rs.100/- per day.						
7	Constn.of barrack for 4 NGO's and 10 OR's at Police Station, Bhikhiwind Distt. Tarn Taran M/s B.J. Constn.Co.. (Civil Division, Jalandhar)	23.91	20.49	03.07.14	<u>02.01.15</u> <u>31.12.14</u> Penalty imposed w.e.f. 01.01.15@ Rs.100/- per day.	100%	84%	100%	85%	Internal plaster is in progress and Kotah stone is in progress. Glazed tile work & PH work is in progress.	Normal
8	Constn. of 4 NGO's and 10 OR's at Police Station, Valtoha Distt. Tarn Taran M/s B.J. Constn.Co.. (Civil Divn., Jalandhar)	23.91	18.54	30.05.14	<u>31.12.14</u> Penalty imposed w.e.f. 1.1.15 @ Rs.100/- per day	100%	98%	100%	98.50%	Plastering, flooring, tile terracing, joinery and PH works are completed. Painting, white washing and grinding of floor is in progress.	Normal
9	Constn. of 4 NGO's and 10 OR's at Police Station, Khem Karan Distt. Tarn Taran.. (M/s B.J. Constn.Co.) ((Civil Divn., Jalandhar)	23.91	19.29	30.05.14	<u>29.11.14</u> <u>31.12.14</u> Penalty imposed w.e.f. 1.1.15 @ Rs.100/- per day	100%	98%	100%	98.50%	Plastering, flooring, tile terracing, joinery and PH works are completed. Painting, white washing and grinding of floor is in progress.	Normal

11	Constn. of 24 persons barrack at P.S. Dera Baba Nanak, Gurdaspur (Sh. Tarlok Singh, Govt. Contractor, Gurdaspur). (Civil Divn., Jalandhar)	30.64	23.88	30.05.14	<u>29.11.14</u> 15.02.2015	100%	91%	100%	92%	The structure completed. External/internal plaster, tile terracing work is completed. The flooring is in progress. GI, HCI and W/W, painting work is in progress. The site was clared by the Police Deptt. which was again crowded with other vehicles which were obstructing carriage of material. The rainfall affected the progress.	Normal
12	Constn. of 24 persons barrack at P.S. Dera Baba Nanak, Gurdaspur (Sh. Tarlok Singh, Govt. Contractor, Gurdaspur) (Civil Divn., Jalandhar)	24.87	18.53	30.05.14	<u>29.08.14</u> 30.09.14 Penalty imposed @ Rs.100/- per day w.e.f. 1.10.14	100%	100%	100%	100%	The work is completed process of handing over is in progress.	Normal
13	Constn. of 2 no. NGO houses Type-III, P.S. Kalanaur Distt. Gurdaspur (M/s Harjinder Singh, Contractor, Gurdaspur) (Civil Divn., Jalandhar)	37.66	29.13	30.05.14	29.12.14 Time extension is applied upto 20.02.2015	100%	100%	100%	100%	Work completed, defects being removed.	Normal

14	Constn. of 1 no. GO house at Police Station, Kalanur Distt. Gurdaspur (M/s Harjinder Singh, Govt. Contractor of Gurdaspur) (Civil Divn., Jalandhar)	26.26	21.17	30.07.2014	29.03.2015	85%	82%	100%	85%	Structure completed. Internal/external plaster and flooring is in progress.	Normal
15	Constn. of 1 no. GO house at Police Station, Dorangla Dist.t Gurdaspur. (Civil Divn., Jalandhar)	26.19	21.00	30.07.2014	29.03.2015	86%	87%	100%	88%	Structure completed. Internal/external plaster completed. Flooring, GI & HCI work is in progress. Tile terracing completed and white washing is in progress. Wood work is in progress.	Normal
16	Constn. of 1 no. GO house at Police Station, Narot Jaimal Singh Distt. Pathankot. (Civil Divn., Jalandhar)	25.89	21.16	30.07.2014	29.03.2015	95%	90%	97%	99%	Work completed. The final coat of distemper and snowcem is kept pending to dry up dampness of plaster.	Normal
17	Constn. of Barrack for 12 persons at Police Station, Narot Jaimal Singh Distt. Pathankot. (Civil Divn., Jalandhar)	21.01	17.20	30.07.2014	<u>29.01.2015</u> <u>28.02.2015</u>	100%	100%	100%	100%	Work completed and defects are being removed.	Normal

18	Construction of Barrack for 24 persons at Police Station Dorangla Distt. Gurdaspur (Civil Divn., Jalandhar)	30.65	24.51	30.07.2014	29.01.2015 Time extension applied upto 15.03.2015	100%	95%	100%	96%	Structure completed, Internal/external plaster, GI, HCI work in progress and flooring work completed except toilet block, white washing & painting is in progress. Tile terracing completed. Wood work is in progress.	
<u>WORKS RELATED TO MEDICAL EDUCATION</u>											
1	Constn. of Punjab Medical Education Bhawan, Sec-69, SAS Nagar (M/s Bhupinder Singh & Associates) (Civil Division, Mohali)	2196.53	1364.38	20.06.2014	19.12.2015	47%	51.50%	54%	47.50%	First Floor slab completed and 2 nd floor columns casting, C & S of slab is in progress. Brick work of Ground floor is also in progress	Normal
<u>WORKS FOR DGP (HRD)</u>											
1	Constn. of Server Room at Police Lines, Ludhiana (M/s Janya Construction Co., Raj Guru Nagar, Ludhiana. (Civil Division, Mohali)	26.67	31.02	20.10.2014 Site handed over to the agency on 27.01.15	19.04.2015	68%	19%	77%	20%	Brick work upto lintel level is in progress.	Normal

<u>DAV SCHOOL AUTHORITIES</u>											
1	Constn. of Second Floor of Middle & High block of DAV Police Public School at Police Lines, Ludhiana (M/s Prince & Kulraj Builders, Raikot Distt. Ludhiana) (Civil Division, Mohali)	50.00	105.60	29.10.2014	28.04.2015	80%	90%	82%	93%	95% slab has been laid. Brick work and internal plastering work has been completed.	Normal
2	Constn. of Third Floor of Science block of DAV Police Public School at Police Lines, Ludhiana (M/s Prince & Kulraj Builders, Raikot Distt.Ludhiana) (Civil Division, Mohali)	50.00	50.16	29.10.2014	28.04.2015	81%	95%	82%	96%	Slab has been laid. Brick work, Plastering and flooring work has been completed Grinding work is in progress.	Normal
3	Constn. of Admn Block at Police DAV Public School at Police Lines, Amritsar M/s Singh Constn.Co (Civil Division, Jalandhar)	74.16	56.08	03.04.14	03.12.2014 Penalty imposed w.e.f. 04.12.2014 @ Rs.100/- per day.	100%	97.50%	100%	97.50%	Structure completed, Internal/outer plaster completed, flooring completed except toilet, tile terracing completed and PH work & distempering is in progress.	Normal

<u>SPECIAL REPAIR OF JAIL WORKS AMOUNTING TO Rs.8.00 CRORES</u>											
1	Augmentation of sewerage system in Central Jail Ludhiana and all other works contingent thereto. (M/s Pepsu constn.Co.) (Civil Division, Mohali)	125.00 (for Ludhiana and Patiala. Further proposal of Rs.200.00 lacs has been sent to Jail Deptt. for approval.)	90.14 (105.00) including additional work of 15.00 Lacs	13.10.2011	12.04.2012 Penalty of Rs.100/-per day w.e.f 1.4.2013 has been imposed by the Divisional Office.	100%	100%	100%	100%	Work completed and is being handed over to the Jail Deptt.	Alarming. We may ask the EE to give the actual completion of work in writing.
2	Spl. Repair of 7 no. Barrack alongwith toilet at Central Jail, Ludhiana. (M/s R.C. Nayyar Constn. Co., Ludhiana) (Civil Division, Mohali)	116.14	85.75	27.05.2014	26.10.2014 Penalty of Rs.500/- per day w.e.f. 7.10.14 has been imposed by the Divl. Office.	100% (only 57% site handed over to the agency)	55%	100% (only 57% site handed over to the agency)	55%	Ist barrack was handed over to agency on 27.06.14 & agency completed the work of this barrack on 26.9.14 and 2 nd barrack was handed over to the agency on 30.9.14 and is completed handed over to Jail Authorities on 19.12.14. 3 rd barrack handed over on 15.12.2014 & agency completed	Alarming.

										the work of dismantling of flooring scraping of plastering. Fixing of GI, CI Pipes, Fixing of glazed, antiskid tiles and fixing of shutters, white wash, painting work completed and handed over to the Jail authorities. Fourth Barrack handed over to the agency on 24.02.2015. Dismantling plastering, glazed tile work is in progress.	
3	Spl. Repair of proper drainage of water at terraces and Langer Hall at Women Jail, Ludhiana (M/s V.M. Builders & Contractors, Ludhiana) (Civil Division, Mohali)	21.34	18.08	29.09.2014	28.01.2015 (Penalty of Rs. 100/- per day w.e.f. 29.01.2015 imposed by the Divl. Office.	100%	92%	100%	93%	The work of fixing of glazed tiles is in progress.	Normal
4	Spl. Repair & Renovation of existing toilet block at Central Jail, Patiala (M/s S.K. Constn. Co., Sangrur) (Civil Division, Mohali)	63.99	47.14	27.05.2014	26.09.2014 (Penalty of Rs. 100/- per day w.e.f. 21.11.14 has been imposed by the Divl. Office.	100%	99%	100%	99%	Work completed and defects being removed.	Normal

5	Repair/Renovation of kitchen and Langer Hall at Central Jail, Patiala (M/s Gurmail Singh & Co., Sangrur) (Civil Division, Mohali)	15.63	9.00	22.07.2014	21.11.2014	100%	100%	100%	100%	Work completed and ready to hand over.	Normal
6	Special repair of 6 Nos. Rooms of G.O's Mess at Jail Training school, Patiala. (The Kheri Manian Co.op L&C ,Society Ltd.,) (Civil Division, Mohali)		14.97	12.01.2015	11.06.2015	48%	30%	50%	34%	Glazed, dado tiles & Antiskid tiles, fixed in bath rooms. Scrapping of white washing is in progress.	
7	Special repair of Admn Block at Central Jail Patiala. (The Kheri Manian Co.op L&C ,Society Ltd.,) (Civil Division, Mohali)		39.42	12.01.2015	11.07.2015	40%		42%		Jail Authorities will vacate the half portion on 31.03.2015.	
8	Special repair of Factory shed at Central Jail Patiala. (M/s.Ajit Pal singh, Zirakpur.) (Civil Division, Mohali)		15.88	12.01.2015	11.05.2015	60%	45%	62%	46%	Dismantling of flooring, kotah stone flooring and glazed tile is in progress.	
9	Special repair of Existing Hospital Building at Central Jail Patiala. (The Kheri Manian Co.Op L&C ,Society Ltd.,) (Civil Division, Mohali)		44.77	12.01.2015	11.07.2015	40%	40%	42%	40%	60% slab has been casted.	

10	Construction of Room of size 15'x15' for X-ray inspection machine at central jail Patiala. (M/s Shri Sai Maa Associates Patiala.) (Civil Division, Mohali)		3.14	12.01.2015 Actual date of start 10.02.15	11.04.2015	71%	60%	72%	60%	RCC slab has been laid.	
11	Special Repair and Renovation of existing toilet block at Sub Jail, Barnala. (The Sherpur Co-op L&C society Ltd., Sherpur Distt. Sangrur (Civil Divn,Bathinda)	19.63	11.69	26.09.2014	25.01.2015	100%	100%	100%	100%	Work completed	Normal
12	Special Repair to Langer Hall and Mess at Distrlct Jail, Sangrur M/s Sai Construction Co. (Civil Divn,Bathinda)	14.20	12.73	16.01.2015	15.04.2015	95%	90%	97%	91%	Work near completion.	
13	Special Repair to Hospital Building at Distrlct Jail, Sangrur M/s Ajitpal Singh (Civil Divn,Bathinda)	18.31	16.30	16.01.2015	15.04.2015	95%	90%	97%	91%	Work near completion.	
	Special Repair Renovation of existing toilet block & sewer line at Central Jail, Gurdaspur (The Nabipur Co-op L&C society Ltd., Gurdaspur). (Civil Divn., Jalandhar)	9.14	6.71	30.05.14	30.09.14 Penalty imposed @ Rs.100/- per day w.e.f. 1.10.14	100%	100%	100%	100%	The work is completed and defects are being removed.	Alarming
	Special Repair Renovation of existing toilet block at Distt. Jail, Hoshiarpur	13.89	13.89	27.06.14	<u>26.10.14</u> <u>26.12.14</u> <u>15.02.15</u>	100%	98%	100%	100%	Work completed and defects are being removed.	Normal

	(The Kakkon Co-op L&C Society of Hoshiarpur) (Civil Divn. Jalandhar)										
18	Repair/renovation of barracks/hospital building at Central Jail, Gurdaspur. (M/s Talwinder Singh & Co. of Gurdaspur) (Civil Division, Jalandhar)	5.07	5.07	21.07.14	20.11.104 (Time extended upto 21.02.2015).	100%	97%	100%	97%	The repair work, glazed tile work completed & PH work in progress and wood work completed. Painting and white washing is in progress.	Alarming
19	Repair/renovation of existing Langer Hall at Distt. Jail, Hoshiarpur. (Er. Parma Nand of Hoshiarpur) (Civil Divn., Jalandhar)	15.90	15.90	21.07.14	<u>20.11.14</u> <u>19.02.2015</u> Time extension is applied upto 15.3.15	100%	97%	100%	909	Work completed. The final coat of distemper and snowcem is kept pending to dry up dampness of plaster.	
20	Repair/renovation of existing kitchen and Langer Hall at C/J, Gurdaspur (Sh. Suresh Kumar, Govt. contractor of Gurdaspur) (Civil Divn. Jalandhar.)	3.20	2.65	<u>06.08.2014</u> <u>01.12.2014</u>	05.11.2014 Extension is being applied.	100%	100%	100%	100%	Work completed. Defects are being removed.	

CONSTRUCTION OF BARRACKS FOR JAIL DEPARTMENT AMOUNTING TO Rs.30.00 CRORES.											
1	Constn. of 02 no. double storeyed barrack for 100 inmates each with separate toilet blocks at Central Jail, Ludhiana (Group-I) (Shri Vinod Kumar Garg, Lehragaga (Sangrur) (Civil Division, Mohali)	329.99	316.68	<u>29.09.2014</u> Actual date of start 2.11.14	28.09.2015	43%	20%	45%	22%	Plinth beam has been completed and columns for 1 st storey and brick work for SS is in progress.	Normal
2	Constn. of 02 no. double storeyed barrack for 100 inmates each with separate toilet blocks at Central Jail, Ludhiana (Group-II) (Shri Vinod Kumar Garg, Lehragaga (Sangrur) (Civil Division, Mohali)	329.99	316.68	29.09.2014 Actual date of start 2.11.14	28.09.2015	43%	17%	45%	19%	Brick work and column work for SS at 1 st floor is in progress.	Normal
3	Constn. of 01. No. double storey barrack for male inmates & 01 No. single storey barrack for female inmates with separate toilet blocks at new Distt.Jail, Nabha. (Civil Division, Mohali)	300.76	288.73	18.07.2014	17.07.2015	68%	68%	69%	68%	Structure work completed Plastering work 80% & 50 flooring completed in barracks. Excavation is near completion of toilet block.	Normal
4	Constn. of 02 no. double storey barracks for 100 inmates each with separate toilet blocks at Central Jail, Patiala (Group-I) (M/s Ariha Infratech Pvt. Ltd., Mohali)	312.77	298.70	18.07.2014	17.07.2015	68%	68%	69%	69%	Structure work completed in both Barracks. 50% plastering & 25% flooring has been completed. Toilet block work has	Normal

	(Civil Division, Mohali)									been started.	
5	Constn. of 02 no. double storey barracks for 100 inmates each with separate toilet blocks at Central Jail, Patiala (Group-II) (M/s Ariha Infratech Pvt. Ltd., Mohali) (Civil Division, Mohali)	325.92	311.25	18.07.2014	17.07.2015	68%	68%	69%	69%	4 Nos. toilet block is in progress. 4 no. Toilet block upto lintel level, 2 no. toilet block in foundation is in progress. Tile terracing just started.	Normal
6.	Construction of Double Storeyed Barrack for 200 Inmates with Separate Toilet Blocks at Central Jail, Gurdaspur. (m/S Talwindler Singh & Co. of Gurdaspur) (Civil Divn., Jalandhar)	185.77	173.69	21.07.2014	20.07.2015	65%	65%	656	656	RCC slab of 4 no. toilet blocks is laid. Brick & RCC work of barrack upto roof level is completed. Boundary wall, GI, HCI work, Plaster work is in progress. The delay in decision of approach to the site and the work of cutting trees and dismantling of old structure by Jail Deptt. affected the progress of work which cannot be started.	

7	Constn. of 3 no. Barracks for 35 inmates 5 no. Dormitory for 10 inmates and 2 no. dormitory for 15 inmates each at Sub Jail, Barnala (M/s S.K. Builders, Mansa) (Civil Divn, Bathinda)	189.00	189.00	22.07.14	21.05.2015	80%	70%	82%	75%	5 no. Dormitory for 10 inmates roof slab of 5 no. laid, internal plaster completed. Iron grated door , window and grills fixed for 2 no. Dormitory inmates. The slab of 2 Dormitory laid, 3 no. Barracks of 35 persons brick work of all the 3 barracks upto roof level completed, shuttering & reinforcement completed. 2 no. barracks slab laid and 1 no. shuttering completed and slab yet to be laid.	Normal.
8	Constn. of Single storey barrack for 100 inmates with separate toilet block at Distt. Jail, Sangrur (Sh. Vinod Kumar, Govt. contractor, Sangrur) (Civil Divn,Bathinda)	202.46	109.00	29.08.2014	28.06.2015	66%	85%	68%	86%	Plaster work in side and outer side is completed. Tile terracing work is completed. Base Course & kotah stone flooring, GI work in barrack and toilet block is in completed. HCI work in progress.	Normal

9.	Constn. of Toilet Block near waiting Hall at Distt. Jail, Mansa (M/s SS Builders, Mansa) (Civil Divn,Bathinda)	8.24	7.86	29.01.2015	28.04.2015	32%	4%	50%	10%	Work started.	
10	Constn. of Shed for Kitchen Courtyard at Distt. Jail, Mansa (M/s SS Builders, Mansa) (Civil Divn,Bathinda)	4.35	4.16	29.01.2015	28.03.2015	46%	5%	50%	10%	Work started.	
11	Constn. of Grain Store at Distt. Jail, Mansa (M/s SS Builders, Mansa) (Civil Divn,Bathinda)	38.57	36.83	29.01.2015	28.07.2015	22%	7%	30%	10%	Brick work upto plinth level completed and SS is in progress.	
Rs.12 CRORES OUT OF 20 CRORES											
1	Constn. of Wheat Store at Distt. Jail, Ropar (Sh. Karam Singh VPO Golelwala Distt. Faridkot) (Civil Division, Mohali)		35.65	29.01.2015	28.07.2015	30%	6%	32%	6%	Layout has been given to the agency and excavation is in progress.	
2	Constn. of 6' High Boundary wall in front of Admn. Block at Distt. Jail, Ropar. (Sh. Karam Singh VPO Golelwala Distt. Faridkot) (Civil Division, Mohali)		17.33	29.01.2015	28.05.2015	45%	35%	46%	40%	Brick work and plastering in superstructure is in progress.	
4	Constn. of Toilet Block near waiting hall at Distt. Jail, Mansa (M/s S.S.CBuilders, Mansa)	8.24	7.86	29.01.2015	28.04.2015					Work allotted and being started.	

	(Civil Divn,Bathinda)										
5	Constn. of Shed for Kitchen Courtyard at Distt.Jail, Mansa (M/s S.S.CBuilders, Mansa (Civil Divn,Bathinda))	4.35	4.16	29.01.2015	28.03.2015					Work allotted and being started	
6	Constn. of Grain Store at Distt. Jail, Mansa (M/s S.S.CBuilders, Mansa (Civil Divn,Bathinda))	38.57	36.83	29.01.2015	28.07.2015					Work allotted and being started.	
WORKS OF HOME GUARD DEPARTMENT											
1	Prov. And fixing pre-fabricated huts including civil, public health, electrical and estate works for the construction of Cannie Training Academy in the campus of Punjab Home Guard at Village Sundran, Tehsil Derabassi, Distt. SAS Nagar. Civil Division, Mohali)		95.70	29.01.2015	28.04.2015	60%	60%	62%	70%	Hut installation is in progress. PH estate work is also in progress.	
WORKS OF LABOUR DEPARTMENT											
1	Construction of Model Welfare Centre, Sector-64, SAS Nagar. (M/s R.H.G. Constns., Ludhiana (Civil Division, Mohali).)		968.63	29.01.2015	28.07.2015	10%	3.50%	11%	3.50%	Excavation and dewatering work is in progress and PCC 1:4:8 has been started.	

2	Constn. of two no. Labour Shed-cum-Night Shelters at Girls Wing, Near Multani Chungi at Sonia Road, Fazilka (M/s Sham Lal Jhamb, Fazilka) (Civil Divn,Bathinda)	49.77	45.14	29.01.2015	28.07.2015	22%		25%	10%	Labour Shed at Sainia Road, Fazilka brick work and RCC of column in F&P completed, plinth beam is being laid. Labour shed at Multani Chungi site not allotted.	
3	Constn. of Labour Shed-cum-Night Shelters behind new bus stand Tohana Road at Moonak, Distt. Sangrur (M/s Jagdish Rai) (Civil Divn,Bathinda)	25.15	23.03	29.01.2015	28.07.2015	20%		22%		Work allotted and being started. The site changed by the Municipal Committee and new site given on 5.3.15.	
4	Constn. of two no. Labour Shed-cum-Night Shelters at bust stand Railway Road, M.C. Park, Lehragaga Distt. Sangrur. (M/s Jagdish Rai) (Civil Divn,Bathinda)	25.11	23.05	29.01.2015	28.07.2015	22%		25%	10%	Excavation and PCC 1:8:16 is in progress. RCC of column in foundation is in progress.	
5.	Constn. of two no. Labour Shed-cum-Night Shelters at back side Janta Sweet House (Near bazaar no.9) at Malour, Fazilka Chowk, Abohar (M/s Aranaya Buildcon & Engg. Bathinda) (Civil Divn,Bathinda)	49.92	48.00	13.02.2015	12.08.2015	20%		22%		Work allotted and being started. The work stopped by MC labour and new site not allotted till date.	

6	Constn. of Labour Shed-cum-Night Shelter at Village Sukhewal, Teh. Zira Distt. Ferozepur (M/s Royal Builders, Khara) (Civil. Divn. Bathinda)	24.75	22.95	09.03.2015	08.09.2015					Work allotted and being started	
7	Constn. of Labour Shed-cum-Night Shelter at Village Mansoordeva Teh. Zira Distt. Ferozepur (M/s Royal Builders, Khara) (Civil. Divn. Bathinda)	24.73	22.93	09.03.2015	08.09.2015					Work allotted and being started	
8	Constn. of Labour Shed-cum-Night Shelter at Zira Distt. Ferozepur (M/s Mohalla Gogoani Coop L&C) (Civil. Divn. Bathinda)	24.73	22.62	09.03.2015	08.09.2015					Work allotted and being started	
9	Constn. of Labour Shed-cum-Night Shelter at Village Khosa Dal Singh Wala Teh. Zira Distt. Ferozepur (M/s Mohalla Gogoani Coop L&C) (Civil. Divn. Bathinda)	24.75	22.64	09.03.2015	08.09.2015					Work allotted and being started	

