

Status of progress of various ongoing Works (POLICE DEPARTMENT)							
Sr. No.	Division	Name of PS	Allotment amount (in lac)	DOS	DOC	Physical Progress %	Present postion of work
1	Mohali	Repair of external work at Police station Sahnewal Ludhiana.	69	24.05.2023	23.11.2023	10	In Progress.
2		Repair of internal work at Police station Sahnewal Ludhiana.	37	24.05.2023	24.10.2023	10	In Progress.
3		Repair of external work at Police station Jamalpur Ludhiana.	34	18.05.2023	17.09.2023	20	In Progress.
4		Repair & Const. of external work at Police station division no 6 Ludhiana.	9	18.05.2023	17.08.2023	30	In Progress.
5		Special Repair of SHO residence at Police station Lehra.	12	08.05.2023	07.10.2023	10	In Progress.
6		Special Repair of women Police station Malerkotla.	24	08.05.2023	07.10.2023	10	In Progress.
7	Jalandhar	Construction of Balance work of Standard Police Station type H at Aur Distt. SBS Nagar.	232.32	09.07.21	08.07.22 15.08.2022	100	Work has been completed. Defects are being removed.
8		Construction of Remaining Portion F Type Police Station Building at Hazipur, Distt. Hoshiarpur	99.57	23.11.21	22.11.2022 31.03.2023	90	Rear portion of the building is handed over to police department and dismantling tile work and finishing work in front portion is in progress.and the compensation has been levied at the work for delay.
9		Balance work of Repair and renovation of Sant Parkash Singh Hostel Mess at PPA Phillaur.	2.95	12.12.2022	11.01.2023	10	Laying of kota stone completed upto 90%. Decision of upper glazing is pending by PPA Authorities.
10		Repair and renovation of GO mess at PPA Phillaur	17.87	19.4.2021	15.03.2022 31.07.2022 31.03.2023 31.05.2023	100	work completed and defects are being removed.
11		Repair and renovation of Toilet Block of Sant Parkash Singh Hostel B Block at PPA Phillaur.	25.49	19.4.2021	30.11.2021 15.09.2022 31.03.2023	100	Work completed and defects are being removed.
12		Construction of Horse Stable at PPA Phillaur	30.04	06.10.2022	05.04.2023 Ext. applied upto 15.8.23	50	Structure completed. Plaster work is in progress. Due to delay in decesion of site agency has applied for time extension
13		Const. of new bathrooms for indoor wing at PPA Phillaur.	10	21.02.2023	20.06.2023	-	No information given by Jalandhar Division.
14		Const. of shed for GS hostel mess at PPA Phillaur.	16	21.02.2023	20.05.2023	60	Brick work/ RCC work in superstructure is completed. Fabrication work is in progress.
15		Cnst. Of Traffic Training Park at ISTC Kapurthla.	57	24.01.2023	23.04.2023 12.05.2023	50	Earth filling work completed . due to heavy rain the work is slow.Preparation of Sub grade is in progress.
16		Cnst. Of Police Post Under Galiara Project Amritsar	38	24.01.2023	23.07.2023	28	R.C.C. and brick work in Super structure is in progress..
17		Const. of Hospital Building at central jail Hoshiarpur	285	12.12.2022	11.12.2023	-	Excavation and PCC work is in progress.
18		Const. of Admin block (Deodi) at C/j Hoshiarpur	242.82	09.08.2022	08-08-2023	25	Ground floor slab 50% completed. Balance Site cleared partly by jail department is in progress.
19		Upgrading & modify sewerage plant Modern Jail Kapurthala	73	05.09.2022	04.03.2023	30	The notice was issued to the agency . Now agency has started the work and pipes and Motors are being fixed.

20		Const. Of Horse Stables At PPA Philaaur.	34	06.10.2022	05.04.2023	50	Structure completed. Plaster work is in progress. Due to delay in decesion of site agency has applied for time extension
21		Const. of B/W and approach road to ploice station Aur.	25.63	15.11.2022	14.01.2023	100	Work has been completed defects are being removed.
22		Construction of boundary wall around quarter guard at Police Lines, Amritsar.	17.37	31.05.2023	30.09.2023	5	Excavation done by the Agency and work stopped by the Commissiner of police on dated: 5.6.23
23		Special repair of Gents & Ladies toilet block at Police Lines, Majitha (Amritsar rural)	9.07	15.05.2023	14.08.2023	0%	Work stopped by SSP Amritsar Rural
24		Special repair of Police Station, Dorangla at District Gurdaspur (Small thana type-A)	11.55	15.05.2023	14.08.2023	20%	Distemping and P.H. Work is in progress.
25		const. of new bathrooms for indoor wing at ppa	10	21.02.2023	20.06.2023	-	-
26	Planning	Firing range at ITC Charbarh	313.65	12.02.2020	11.02.2021 31.12.2021 30.09.2022 31.03.2023 31.05.2023	72	Structure completed. Internal and Outer plaster work completed.
27		Balance work of PS Kiratpur Sahib (Ropar)	70.41	23.01.2023	22.07.2023	30	Tile terracing work completed. Flooring ,Painting & Public health work is in progress. Septic tank, Soakage pit work completed. Grinding of kotah stone 90% completed.
28		Special repair of kothi no-423 sector 71 mohali.	6	09.02.2023	08.04.2023	100	Work completed at site.
29		Special repair 42 nos family quater ORS & repair of sewerage system at PS sadar ropar.	58	12.06.2023	11.12.2023	-	Yet to be started.
30		Upgraing of Forensic lab at IHQB sector 77 SAS Nagar.	19	16.05.2023	15.09.2023	30	Dismantling of existing ceiling and fixing of new ceiling is in progress.
31		Const. of Prefabricated office at IHQB sector 77 SAS Nagar.	93	16.05.2023	15.11.2023	30	Fixing of plates of columns is in progress.
32		Repair of drinking water main pipe line at commando complex 11 phase SAS Nagar.	6	16.05.2023	15.08.2023	-	Yet to be started.
33		Const. of Kennel & office for dog squad at Police Line Roapr.	41	16.05.2023	15.11.2023	15	Excavation started.
34		Special Repair ofsewerage system of houses at Police station Chamkaur Sahib.	6	16.05.2023	15.09.2023	40	-
36		Repair of Boundary Wall at Regional Testing Forensic Lab at Kothi No. 17-D at Civil Lines Bathinda.	8.06	31.01.2023	30.04.2023	100	Work completed and ready to handover.
37	Mohali & Jalandhar Electrical	SITC of CCTV Camera in Police Station, CIA staff office & Police posts in Punjab.	6790	09.08.2022	08.02.2023	-	In progress.

STATUS OF WORKS OF JAIL DEPARTMENT (IN PROGRESS)					
Sr. no.	Name of work	Estimate Cost	DOS	DOC	Status of Work
1	Construction of 105 Nos VC Rooms	2,65,00,000/-			Detail as per Annexure A
2	Repair of Roofs of all Buildings at Central Jail, Ludhiana.	2,51,17,000/-	22.02.2022	21.08.2022 28.02.2023 30.04.2023 30.06.2023	Regarding work completed & Painting work of 14 No Barracks Completed. Painting work of 15th barrack is in progress.
3	Construction of Double storey Admn. Block(Deody) at	2,72,91,000/-	09.08.2022	08.08.2023	RCC work in F.F is in progress.
4	Construction of Wire Mesh Encloser in high Security Zone at Central Jail	14,70,000/-			RCC work in Foundation is in progress.
5	i) Construction of 16' High Boundary Wall at Central Jail Patiala.	3,98,34,000/-	26.07.2022	25.05.2023 20.06.2023	Brick work towards phulkian enclave side is in progress.
	ii) Repair of High Security Zone Cells at Central Jail Patiala.	29,17,000/-	17.07.2022	20.12.2022 15.03.2023 20.04.2023	Work completed and agency is removing defects.
6	Construction of 8'-00" High Boundary Wall at District Jail Sangrur	1,78,11,000/-	27.07.2022	26.12.2022 20.08.2023	Both side boundary wall brick work & RCC is in progress. Front BW (95%) brick work & plaster work is completed.
7	Up gradation and modification of Sewerage Treatment Plant at central Jail, Faridkot.	80,94,000/-	04.08.2022	03.02.2023 31.03.2023 20.05.2023 20.06.2023	Desilting of sludge Work has been completed. Electromechanical, civil work is in progress.

8	Up gradation and modification of Sewerage Treatment Plant at central Jail, Kapurthala.	82,57,000/-	05.09.2022	4.3.23 (The extension applied by the agency upto (31.7.23)	The work is held up for pending decision of clearance of sludge and changing of damaged filter tank.		
9	Supply and Installation of Multi Zone 30 Layer Electrical Fencing along with Chain, Link fencing as first line of defence						
i)	Civil Work	1,03,74,000	12.08.2022	11.02.2023 30.04.2023 30.06.2023 Applied up to	Excavation work is completed . Rcc work is 90% completed. Chain link work is 70% completed.		
10	Repair of Sewerage Treatment Plant at New District	72,86,000/-	09.08.2022	08.02.2023 30.04.2023 30.06.2023	Fixing of machinery 95% completed. Agency has ordered UPVC pipes for treated water disposal		
11	Repair of Sewerage Treatment Plant at New District	79,34,000/-	26.08.2022	25.02.2023 30.04.2023 30.06.2023	Excavation of New Structures , PCC Work , RCC Work & Fixing of barbed wire Completed. All		
12	Providing and Fixing Barbed Wire Fencing around the	22,75,285/-	09.08.2022	08.10.2022 08.02.2023	Fixing of barbed wire is in progress.		

Status of progress of various ongoing VC Kiosks

ANNEXURE A

Sr. No.	Division	Name of PS	Allotment amount (in lac)	DOS	DOC	Progress %	Present postion of work
1	Mohali	Const. of 14 no. VC Kiosks at central jail Ludhiana	35.17	15.07.2021	29/02/2022 31/10/2022 31/11/2022 02/02/2023	98	Wok completed and being handed over to jail department.
2	Jalandhar	Const. of 14 no. VC Kiosks at central jail Kapurthala	36.8	30.03.2022	30.10.2022	100	Work completed , the Jail authorities wants to Provide grill doors in VC Kiosks.