

S.No	Project Name	Agency Name	AA (in lacs)	Division/ Sub Division	DOS	DOC	ED	Actual Completion Date
1	prov, laying &coms of fire fighting dav school ldh	M/S E.T.Fire Service	0	Mohali (Ludhiana)	01.11.22	31.01.23		03.02.23
2	reno of stf office 2nd floor, ps sohana, sec79	M/s Engineers & Associates, Mohali	18	Planning (MohaliS)	12.10.22	11.01.23		01.03.23
3	special repair of kot moka at distt. jail ropar.	M/s Rajan Electrical Store	40	Planning (Ropar)	09.08.22	08.01.23		03.02.23
4	dismantling unsafe buildings at maximum s/j nabha	M/s The Gill Co-op L&P Society Ltd	30	Bathinda (Patiala)	27.07.22	26.12.22		26.12.22
5	const of peshi shed at d/j sri muktsar sahib	M/s Ashok Kumar Bansal	14	Bathinda (Muktsar)	04.08.22	03.11.22	25.12.22	24.03.23
6	special repair of control room at pphq, chd	M/s Engineers, kansal, distt. mohali	15	Electrical (Mohali E)	26.07.22	25.10.22	24.01.23	24.01.23
7	const. of approach road to ps ghuman	Sh. Ranjit Singh	4	Jalandhar (Amritsar)	19.09.22	09.10.22		08.10.22
8	strengthof exist strct & reno tlt blk c/j bathinda	M/s Gupta Constructions, Bathinda	56	Bathinda (BathindaS)	17.03.22	16.09.22	28.02.23	12.04.23
9	const police post at northern end of c/j bathinda	M/s Ashok Kumar Bansal	55	Bathinda (BathindaS)	29.04.22	06.09.22	10.06.23	14.06.23
10	const. of remning portion of f typ ps jlnchr cantt	Sh. Durga Builders, water works road, Mansa	105	Jalandhar (JalandharS)	06.07.21	05.07.22	28.02.23	24.02.23
11	const of wire mesh in high security d/j sangrur	M/s A. J Builders and Contractors	18	Mohali (Sangrur)	04.03.22	03.07.22	30.09.22	21.11.22
12	const of wire mesh in high security c/j patiala	M/s A. J Builders and Contractors	18	Bathinda (Patiala)	04.03.22	03.07.22		31.08.22
13	const. of peshi shed dist./j sangrur	The sahoke Co-op L&C Society Ltd., Sangrur	8	Mohali (Sangrur)	03.03.22	02.07.22		02.07.22
14	const. of peshi shed dist. jail ropar	M/s Rajan Electrical Store	7	Planning (Ropar)	21.02.22	20.06.22		10.09.22
15	const of wire mesh in high security d/j ropar	M/s Rajan Electrical Store	8	Planning (Ropar)	21.02.22	20.06.22		10.09.22
16	const. of remaining portion f type at ps payal	M/s Gupta constructions, Bathinda	93	Mohali (Ludhiana)	09.06.21	08.06.22	15.11.22	30.01.23
17	const. of balnce wrk of ps h1 taragrh at pathankot	M/s Talwinder singh & co. Gurdaspur	165	Jalandhar (Amritsar)	28.05.21	27.05.22		15.10.22
18	pdg & fixing concertina wire existing wallbathinda	M/s Raghu Nath Goyal	29	Bathinda (BathindaS)	07.01.22	06.05.22	20.03.23	14.06.23
19	const gas cylinder room & instal lpg line c/j bth	M/s Raghu Nath Goyal	28	Bathinda (BathindaS)	07.01.22	06.05.22	15.06.22	03.03.23
20	const. of factory shed at new district jail, nabha	M/s Apaar const. Patiala	53	Bathinda (Patiala)	29.09.21	28.03.22	15.12.22	22.02.23
21	prvdng elect.fencing b. wall kot mokac/j bathinda	M/s Rajan Electrical Store, Fatehgarh Sahib	47	Electrical (Mohali E)	09.12.21	08.03.22		08.03.22
22	supply & instal 4 no.high mast poles c/j bathinda	M/s Rajan Electrical Store, Fatehgarh Sahib	34	Electrical (Mohali E)	09.12.21	08.03.22		29.07.22
23	repl of chiller units & allied equip. ac pphq, chd	M/s Hemcool Engineers, Ludhiana	219	Electrical (Chandigarh)	02.11.21	01.03.22		30.05.22
24	const. of balnce wrk of ps typ h sdr muktsar sahib	M/S Tarun Bansal, bathinda	243	Bathinda (Muktsar)	01.03.21	28.02.22	20.05.22	15.07.22
25	spl. rpair existig elec instl. dist. jail sangrur	M/s Rajan Electrical Store, Fatehgarh Sahib	22	Electrical (Mohali E)	11.11.21	10.02.22	31.03.22	05.03.22

26	spl. rpair extrnl electrifctn dist. jail sangrur	M/s Rajan Electrical Store, Fatehgarh Sahib	15	Electrical (Mohali E)	11.11.21	10.02.22	15.03.22	05.03.22
27	spl. rpair 7no. watching tower dist. jail sangrur	M/s Rajan Electrical Store, Fatehgarh Sahib	10	Electrical (Mohali E)	01.11.21	31.01.22		14.03.22
28	const./reno. of b. wall at ssp office malerkotla	M/s Rahat Hussain Contractor, Malerkotla	18	Ferozepur (Jagraon)	15.11.21	14.01.22		20.03.22
29	const. of approach road/parking at ps city khanna	Shri Jatinder Kumar, Contractor, 61-B, Rose Enclave, Ludhiana	17	Mohali (Ludhiana)	19.10.21	18.12.21		18.12.21
30	repair and renovation of office of stf ferozepur	the jand wala Guruhar sahai, Ferozepur	7	Ferozepur (FerozepurS)	13.10.21	12.12.21		03.03.22
31	const. of ps type h at doraha, district ludhiana	M/s Puneet Sharma & Associates, Chandigarh	269	Mohali (Ludhiana)	24.02.21	06.12.21	31.07.22	17.10.22
32	const. of std. ps type h at aur, distt. sbs nagar	M/s MGA Engg. & Infra Pvt. Ltd.	224	Jalandhar (JalandharS)	16.11.20	15.11.21		28.02.21
33	special repair/renovation of ssp office malerkotla	M/s A.J Builders and Contractors	77	Ferozepur (Jagraon)	08.09.21	07.11.21	07.01.22	20.03.22
34	const aprch road,gazebos,parking shed ssp ofc mlkt	M/s A. J Builders and Contractors	22	Ferozepur (Jagraon)	08.09.21	07.11.21	07.01.22	07.01.22
35	const. of balnce wrk of ps type h lakho ke behram	The Mohan Ke Uttar Co-op L&C Society Ltd. Guruharsahai, distt. Ferozepur	104	Ferozepur (FerozepurS)	02.03.21	01.11.21	30.11.21	03.03.22
36	upgradtion of 11kv sub station, pphq chd.	M/s SSPL Engg. & Contractors, Chandigarh	106	Electrical (Mohali E)	21.06.21	20.10.21	30.06.22	30.05.22
37	const. of approach road to ps talwandi bhaj	the jand wala Guruhar sahai, Ferozepur	17	Ferozepur (FerozepurS)	15.07.21	14.10.21		14.10.21
38	const. of approach road to ps ajitwal	the jand wala Guruhar sahai, Ferozepur	10	Ferozepur (FerozepurS)	15.07.21	14.10.21	15.11.21	15.12.21
39	const. of approach road to ps sadar moga	the jand wala Guruhar sahai, Ferozepur	13	Ferozepur (FerozepurS)	15.07.21	14.10.21		05.11.21
40	const. of approach road to ps building lakhewali	M/s. The Mohan Ke Uttar C-op L&C Society Ltd., Ferozepur	24	Bathinda (Muktsar)	07.07.21	06.10.21		06.10.21
41	const. of approach road to ps fatehgarh panjtoor	the jand wala Guruhar sahai, Ferozepur	6	Ferozepur (FerozepurS)	15.07.21	14.09.21	15.10.21	11.11.21
42	spl repair of sewerage system at borstl jail ldh.	M/s sukhraj constructions, ludhiana	22	Mohali (Ludhiana)	27.04.21	26.08.21	15.10.21	15.10.21
43	repair of 12 nos. quarters at c/j ludhiana	Sh. Harjeet Singh , Jalandhar	16	Mohali (Ludhiana)	27.04.21	26.08.21	10.10.21	10.10.21
44	laying of flooring in high security c/j ludhiana	Sh. Harjeet Singh , Jalandhar	21	Mohali (Ludhiana)	27.04.21	26.08.21	10.10.21	10.10.21
45	const. of room for security check sub jail fazilka	M/s The Issa Panj Grai Co op L& C Society Ltd.	6	Bathinda (Muktsar)	20.04.21	19.08.21	25.09.21	25.09.21
46	prviding fixing barbd wire ms angle in ropar jail	M/s Rajan Electrical Store, bassi pathana distt. Fatehgarh sahib	7	Planning (Ropar)	20.04.21	19.08.21	19.08.21	19.08.21
47	repr & reno of toilt blk dhaliwalhstl ppa phillaur	M/s Apaar Constructions, Patiala	28	Jalandhar (JalandharS)	19.04.21	18.08.21	31.10.21	20.10.22

48	repr & reno of toilt blk gurdialshstl ppa phillaur	M/s Apaar Constructions, Patiala	41	Jalandhar (JalandharS)	19.04.21	18.08.21	15.10.21	30.11.21
49	repr & reno of toilt blk kps gillhstl ppa phillaur	The Sai Construction Co., Sangrur	41	Jalandhar (JalandharS)	19.04.21	18.08.21	30.10.21	30.10.21
50	construction of approach road at city jagraon	The Mohan Ke Uttar Co-op L&C Society Ltd. Guruharsahai, distt. Ferozepur	3	Ferozepur (Jagraon)	10.06.21	09.08.21		31.07.21
51	repr & reno of c block indoor classes ppa phillaur	The Sai Construction Co., Sangrur	22	Jalandhar (JalandharS)	19.04.21	18.07.21	30.10.21	20.10.22
52	repr & reno toilt sant prakash hstl b ppa phillaur	M/s Apaar Constructions, Patiala	25	Jalandhar (JalandharS)	19.04.21	18.07.21	30.04.23	03.07.23
53	repr & reno of a block indoor classes ppa phillaur	The Majhot Coop L & C Society Ltd., Balachaur	11	Jalandhar (JalandharS)	19.04.21	18.07.21	15.10.21	15.10.21
54	repr & reno of e block indoor classes ppa phillaur	M/s Expertech Consultants, Ludhiana	19	Jalandhar (JalandharS)	19.04.21	18.07.21	30.09.21	30.09.21
55	repr & reno of annexe ppa phillaur	M/s Sukhraj Construction Co., Ludhiana	7	Jalandhar (JalandharS)	19.04.21	18.07.21		18.07.21
56	repr & reno of mt section ppa phillaur	M/s Sukhraj Construction Co., Ludhiana	15	Jalandhar (JalandharS)	19.04.21	18.07.21		18.07.21
57	provdng of wire mesh at d block of dbtc ppaphilaur	Sukhraj Construction Company, Ludhiana	1	Jalandhar (JalandharS)	18.06.21	17.07.21		17.07.21
58	construction of thana sanjh kendra at ps ghanour	M/s Apaar Constructions, Patiala	25	Planning (Patiala)	13.01.21	12.07.21	31.12.21	27.07.22
59	repair & reno. of museum at ppa phillaur	M/s kamal constructions Jalandhar	3	Jalandhar (JalandharS)	09.04.21	08.07.21		30.08.21
60	repr & reno. tlt blk kiran bedi hstl at phillaur	M/s kamal constructions Jalandhar	4	Jalandhar (JalandharS)	09.04.21	08.07.21		10.08.21
61	providing shed on drill squad post at ppa phillaur	M/s kamal constructions Jalandhar	4	Jalandhar (JalandharS)	09.04.21	08.07.21		30.07.21
62	repair of toilet at new district jail, nabha	Sh. Varinder kumar Bansal, Sangrur	20	Planning (Patiala)	08.03.21	07.07.21	15.12.21	21.04.22
63	providing and laying sewerage at distt jail sangrur	Shri Varinder Kumar Bansal	17	Mohali (Sangrur)	08.03.21	07.07.21		06.07.21
64	const. of approach road at ps sadar rampura	M/s. P.K Bansal Contractor	3	Bathinda (BathindaS)	04.06.21	23.06.21		23.06.21
65	balance work of pp at bhunga, distt. hoshiarpur	Bhomik vikas sewa Co-op L&C Society Ltd., Hoshiarpur	51	Jalandhar (JalandharS)	22.12.20	21.06.21	21.08.21	10.08.21
66	prvdng & fixing barbd wire ms above gangster ahata	M/s Rajan Electrical Store	7	Electrical (Mohali E)	20.04.21	19.06.21	19.08.21	19.08.21
67	provdng elect. fencing on b.wall of c/j,ferozepur	M/s Rajan Electrical Store	29	Electrical (Jalandhar E)	10.03.21	09.06.21		10.07.21
68	providing elect. fencing on b.wall of c/j,faridkot	M/s Rajan Electrical Store	29	Electrical (Jalandhar E)	10.03.21	09.06.21		10.09.21
69	providng elect. fencing on b.wall of c/j,kapurthla	M/s Rajan Electrical Store	29	Electrical (Jalandhar E)	10.03.21	09.06.21		30.06.21
70	providing elect. fencing on b.wall of c/j,ludhiana	M/s Rajan Electrical Store	38	Electrical (Jalandhar E)	10.03.21	09.06.21		09.06.21

71	providing elect. fencing on b.wall of c/j,patiala	M/s Rajan Electrical Store	32	Electrical (Mohali E)	10.03.21	09.06.21		30.08.21
72	providing elect. fencing on b.wall of c/j,mansa	M/s Rajan Electrical Store	14	Electrical (Mohali E)	10.03.21	09.06.21		15.10.21
73	repair & reno. of horse stable at ppa phillaur	M/s kamal constructions Jalandhar	3	Jalandhar (JalandharS)	09.04.21	08.06.21		31.07.21
74	construction of basket ball court at ppa phillaur	M/s Syncotts International, New Selhi	13	Jalandhar (JalandharS)	05.03.21	04.06.21	03.08.21	03.08.21
75	const. of outer boundary wall at c/j patiala	M/s Apaar Constructions, Patiala	54	Planning (Patiala)	04.03.21	03.06.21	15.10.21	14.12.21
76	constn. of remaining f type ps majitha	The Universal Co-op L&C Society Ltd.	85	Jalandhar (Amritsar)	03.06.20	02.06.21	31.12.21	19.01.22
77	const. of boundary wall at ps maloud, khanna	Sh. Jatinder Kumar	34	Mohali (Ludhiana)	01.03.21	31.05.21	15.07.21	15.07.21
78	const. of remaining f type ps city kapurthala	M/s A.D. Builders Amritsar	88	Jalandhar (JalandharS)	21.05.20	20.05.21	30.09.21	15.09.22
79	providing elect. fencing on b.wall of c/j,nabha	M/s Rajan Electrical Store	18	Electrical (Mohali E)	10.03.21	09.05.21		30.06.21
80	providing elect. fencing on b.wall of c/j,ropar	M/s Green IP Services Pvt. Ltd.	12	Electrical (Mohali E)	10.03.21	09.05.21		14.08.21
81	providing elect. fencing on b.wall of c/j,sangrur	M/s Green IP Services Pvt. Ltd.	12	Electrical (Mohali E)	10.03.21	09.05.21		31.07.21
82	provdng false ceiling in photo section ppPhillaur	M/s kamal constructions Jalandhar	1	Jalandhar (JalandharS)	09.04.21	08.05.21		08.05.21
83	const. of remaining portion f ps chamkaur sahib	Vinod kumar garg	87	Planning (Ropar)	08.05.20	07.05.21	31.12.21	28.02.22
84	remaining portion ps f ghagga	Vinod kumar garg	86	Mohali (Sangrur)	04.05.20	03.05.21	15.10.22	04.10.22
85	const. of boundry wall & road ps khanouri	The gill co-op L&C Society Ltd of Fazilka	33	Mohali (Sangrur)	02.02.21	01.05.21		20.07.21
86	const. approach road at ps bahav vala	M/s. The Jawaharke Co-op L& C Society Ltd.	24	Bathinda (Muktsar)	25.02.21	24.04.21	24.05.21	24.05.21
87	const. of tennis court at ppa phillaur	M/s Syncotts International, New Delhi	17	Jalandhar (JalandharS)	25.01.21	24.04.21	24.07.21	24.07.21
88	special repair at aig stf at mall mandj, amritsar	The Lango Mahal Co-op L&C , ajanala road, amritsar	8	Jalandhar (Amritsar)	25.01.21	24.04.21	24.05.21	24.05.21
89	provdng elect. fencing on b.wall of s/j, pathankot	M/s Green IP Services Pvt. Ltd.	4	Electrical (Jalandhar E)	24.02.21	24.04.21		10.02.22
90	providing elect. fencing on b.wall of c/j,barnala	M/s Green IP Services Pvt. Ltd.	8	Electrical (Mohali E)	24.02.21	23.04.21		31.07.21
91	provdng elect. fencing on b.wall of s/j,malerkotla	M/s Green IP Services Pvt. Ltd.	5	Electrical (Mohali E)	24.02.21	23.04.21		07.11.21
92	const. of boundary wall & road at ps zirakpur	GS Constructions Co. Shri Mukatsar Sahib	28	Planning (MohaliS)	15.01.21	14.04.21	14.06.21	14.06.21
93	prviding estat watr suply sewage systm jourkian i	M/s Raghu Nath Goyal, Bathinda	4	Bathinda (BathindaS)	22.02.21	07.04.21		30.05.21
94	remaining portion of ps f type at joga	Gupta Const. Bathinda	91	Bathinda (BathindaS)	16.03.20	15.03.21	15.12.21	15.12.21
95	const. of approach road to ps sadar bathinda	Baba Farid Co-op L&C Society Ltd. Bathinda	33	Bathinda (BathindaS)	11.01.21	10.03.21	13.08.21	30.04.21

96	repair of 24no. quarter and 106 no. ngo at pap jld	The Lango Mahal Co-op L&C , ajanala road, amritsar	20	Jalandhar (JalandharS)	10.11.20	09.03.21		01.03.22
97	ps type h-1 r at city morinda distt.ropar	M/s Ved Kumar Sharma Ferozpur	172	Planning (Ropar)	09.03.20	09.03.21	31.12.21	31.01.22
98	const. of ps building at kiratpur sahib (ropar)	M/s Ved Kumar Sharma Ferozpur	224	Planning (Ropar)	09.03.20	08.03.21	31.08.22	31.07.22
99	remaining portion of f type ps sadar morinda	M/s Apaar Constructions Patiala	89	Planning (Ropar)	05.03.20	04.03.21	20.09.21	20.09.21
100	ps type h at ghuman distt. batala	M/S G.H Enterprises Amritsar	192	Jalandhar (Amritsar)	17.02.20	16.02.21	31.12.21	31.01.22
101	ps type h1 at division no. 8 ludhiana	m/s mittal construction co. Bathinda	151	Mohali (Ludhiana)	14.02.20	13.02.21	30.11.21	30.11.21
102	ps type h-1 at behram, distt sbs nagar	m/s krishna construction company, sangrur.	160	Jalandhar (JalandharS)	07.02.20	06.02.21	30.09.21	07.03.22
103	boring/installing 2 tubewell at pap jalandhr cantt	M/s Goyal Tubewell Store, Nabha	24	Jalandhar (JalandharS)	07.10.20	06.01.21	25.02.21	25.02.21
104	testing 09092020	ABC construction	121	Planning (Patiala)	09.04.20	31.12.20		10.03.22
105	ps type h at sangat distt. bathinda	M/s Tarun Bansal Contractor Bathinda	173	Bathinda (BathindaS)	23.12.19	22.12.20	31.05.21	31.05.21
106	ps type h at tripri (patiala)	M/S M.S Builders Mohali	210	Planning (Patiala)	20.12.19	19.12.20	30.12.21	28.02.22
107	ps type h at khuian sarwar distt. fazilka	m/s satpal contractor fazilka	171	Bathinda (Muktsar)	19.12.19	18.12.20	15.10.21	15.10.21
108	ps type h at fatehgarh panjtoor	M/s the mohalla gogoani co-op l&c society ltd. ferozpur	179	Ferozpur (FerozpurS)	19.12.19	18.12.20	31.07.21	31.07.21
109	ps type h-1 at city jagraon	M/s Raksha Construction Co. Ludhiana	179	Ferozpur (Jagraon)	17.12.19	16.12.20	31.07.21	31.07.21
110	relaying of sewerage lines at pap jalndhar cantt.	Sh. Sukhminder Singh (Jalandhar)	5	Jalandhar (JalandharS)	07.10.20	06.12.20		15.03.21
111	repair of washroom at cc at pap jalandhar cant	M/s A.S Infratech Jalandhar	4	Jalandhar (JalandharS)	07.10.20	06.12.20	29.12.21	29.12.20
112	ps type h at khem karan	the bathinda railway transshipment, bathinda	182	Ferozpur (FerozpurS)	18.11.19	17.11.20	15.08.21	03.03.22
113	special repair of existing road pap jalndhr cantt.	M/s Bhushan Chhura & Co. (Kapurthla)	13	Jalandhar (JalandharS)	07.10.20	06.11.20		06.11.20
114	ps building type h-1 at nathana distt. bathinda	m/s ashok kumar bansal Bathinda	165	Bathinda (BathindaS)	07.11.19	06.11.20	15.12.21	15.12.21
115	ps building type h-2 at city rajpura	m/s shri krishna builders chandigarh	158	Planning (Patiala)	06.11.19	05.11.20	31.12.21	25.01.22
116	ps building type h at longowal	M/S RAGHUNATH GOYAL Bathinda	229	Mohali (Sangrur)	06.11.19	05.11.20	15.12.21	28.02.22
117	ps building type h-1 at jodhan	shri jatinder kumar ludhiana	156	Ferozpur (Jagraon)	05.11.19	04.11.20		30.05.21
118	ltr for women with toilet ps mehna	Gill co-op L&C Society Ltd.	7	Ferozpur (FerozpurS)	01.06.20	01.11.20		05.12.20
119	ps building type h at julkan (patiala)	m/s gurbaz singh patiala	213	Planning (Patiala)	29.10.19	28.10.20	15.05.21	15.05.21
120	ps building type h at banur	m/s M.S Builders Mohali	206	Planning (MohaliS)	29.10.19	28.10.20	05.10.21	05.10.21
121	ps building type h at kabirpur	M/s Pepsu Construction Company patiala	249	Jalandhar (JalandharS)	29.10.19	28.10.20	31.12.21	31.12.21

122	ps building type h1 at patran(patiala)	shri din dayal singla sangrur	150	Mohali (Sangrur)	25.10.19	24.10.20	15.04.21	15.04.21
123	ps building type h at lehra (sangrur)	shri din dayal singla sangrur	236	Mohali (Sangrur)	25.10.19	24.10.20	15.04.21	15.04.21
124	ps type h1 at division no. 6 ludhiana	M/s Mittal construction Bathinda	150	Mohali (Ludhiana)	25.10.19	24.10.20	30.07.21	30.07.21
125	ps type h at mehal kalan distt. barnala	m/s pacific engineers and builders bathinda	228	Mohali (Sangrur)	22.10.19	21.10.20	30.07.21	30.07.21
126	ps type h at hathur	M/s Pasific Engineer & builders Bathinda	190	Ferozepur (Jagraon)	22.10.19	21.10.20	31.05.21	31.05.21
127	ps building type h at ballian wali	m/s ashok kumar bansal contractor bathinda	188	Bathinda (BathindaS)	21.10.19	20.10.20	20.11.21	20.11.21
128	ps type h at sadar muktsar	m/s lovneesh jindal bathinda	312	Bathinda (Muktsar)	21.10.19	20.10.20		24.05.21
129	ps type h1r at mehtiana distt. hoshiarpur	m/s krishna const. company sangrur	170	Jalandhar (JalandharS)	03.10.19	02.10.20	10.04.21	20.03.21
130	ps type h sadar pathankot at kanwan	M/S BHUPINDER SINGH & ASSOCIATES	223	Jalandhar (Amritsar)	03.10.19	02.10.20	30.11.21	31.12.22
131	ps type h at kotli surat mallian	M/S BHUPINDER SINGH & ASSOCIATES	221	Jalandhar (Amritsar)	03.10.19	02.10.20	07.12.21	30.11.21
132	ps type h at city ahmedgarh	m/s shri tarun bansal bathinda	191	Mohali (Ludhiana)	24.09.19	23.09.20		31.03.21
133	ps type h at sadar fazilka	m/s tarun bansal, contractor bathinda	186	Bathinda (Muktsar)	13.09.19	12.09.20	20.05.21	20.05.21
134	ps type h at zirakpur	m/s M.S Builders Mohali	166	Planning (MohaliS)	12.09.19	11.09.20	10.05.21	10.05.21
135	ps type h at city kharrar	m/s M.S Builders Mohali	285	Planning (MohaliS)	12.09.19	11.09.20	15.01.22	05.03.22
136	spl. repair reno. of 16 quarter at istc kapurthala	M/s Apaar const. Patiala	31	Jalandhar (JalandharS)	09.06.20	08.09.20	10.10.20	10.12.20
137	ps type h at phase 11 mohali	m/s puneet sharma & associates zirakpur	185	Planning (MohaliS)	22.08.19	21.08.20	31.12.20	31.12.20
138	ps type h at jamalpur district ludhiana	m/s pankaj arora mansa	210	Mohali (Ludhiana)	16.08.19	15.08.20	15.07.21	15.07.21
139	ps type h at raman	m/s raghu nath goyal	199	Bathinda (BathindaS)	09.08.19	08.08.20	20.12.21	30.01.22
140	ps type h at lakho-ke-behram	m/s lavnish jindal	213	Ferozepur (FerozepurS)	09.08.19	08.08.20		03.03.22
141	ps type h-1 at sadar barnala	M/S RAGHU NATH GOYAL	154	Mohali (Sangrur)	09.08.19	08.08.20	15.04.21	15.04.21
142	const. of rem. portion of boundry wall mukatsar sb	vaibhav co-op L&C Mukatsar sahib	2	Bathinda (Muktsar)	23.06.20	07.08.20	30.06.21	30.06.21
143	const. of rem. portion of boundry wall mukatsar ii	Vaibhav Co-op L&C Mukatsar Sahib	3	Bathinda (Muktsar)	23.06.20	07.08.20	30.06.21	30.06.21
144	ps type h at sadar jagraon	m/s raksha construction company, Ludhiana	281	Ferozepur (Jagraon)	07.08.19	06.08.20	31.07.21	31.07.21
145	ps type h-1 at city rampura	m/s asok kumar bansal	140	Bathinda (BathindaS)	06.08.19	05.08.20	31.08.21	31.08.21
146	ps type h-1 at basti bawa khel,jalandhar	M/S PEPSU CONSTN. COMPANY	162	Jalandhar (JalandharS)	31.07.19	30.07.20	31.01.21	31.01.21
147	ps type h at mataur sec 71 sas ngr	m/s meritorious constructions	224	Planning (MohaliS)	31.07.19	30.07.20	31.03.21	31.03.21

148	ps type h at sadar zira distt ferozpur	m/s thakur builders	221	Ferozepur (FerozepurS)	26.07.19	25.07.20	15.03.21	15.03.21
149	ps type h at ajitwal distt moga	m/s thakur builders	188	Ferozepur (FerozepurS)	26.07.19	25.07.20	31.07.21	31.07.21
150	ps type h-1 at sadar patiala	M/S PEPSU CONSTN. COMPANY	166	Planning (Patiala)	25.07.19	24.07.20		31.01.21
151	ps type h1 at sidhwan bet distt ludhiana	m/s prince & kulraj builders	162	Ferozepur (Jagraon)	25.07.19	24.07.20	15.10.20	30.11.20
152	ps type h at sadar moga	M/S THAKUR BUILDERS	260	Ferozepur (FerozepurS)	12.07.19	11.07.20	31.07.21	31.07.21
153	ps building type h at beas	THE UNIVERSAL COOP. L&C SOCIETY LTD.	173	Jalandhar (Amritsar)	27.06.19	26.06.20	31.01.21	31.01.21
154	ps type-h1 at bilga,jalandhar	M/S PEPSU CONSTN. COMPANY	161	Jalandhar (JalandharS)	31.05.19	26.06.20		28.02.21
155	ps type h1 at mukandpur sbs nagar	SH. JATINDER KUMAR CONTRACTOR	163	Jalandhar (JalandharS)	14.10.19	14.06.20	31.03.21	31.03.21
156	ps type h at sadar rampura	M/S P.K BANSAL CONTRACTOR	243	Bathinda (BathindaS)	14.06.19	13.06.20	15.05.21	15.05.21
157	ps type h at talwandi bhai	M/S SOHAN LAL RAMESH KUMAR	241	Ferozepur (FerozepurS)	14.06.19	13.06.20	30.06.21	30.06.21
158	ps type h at lakha wali	M/S THE MOHAN KE UTTAR CO-OP.	181	Bathinda (Muktsar)	12.06.19	11.06.20	30.06.21	30.06.21
159	ps type h at bahaw wala	M/S SATPAL CONTRACTOR, FAZILKA	179	Bathinda (Muktsar)	12.06.19	11.06.20	15.03.21	15.03.21
160	ps building type h at city pathankot	M/S BHUPINDER SINGH & ASSOCIATE	257	Jalandhar (Amritsar)	03.07.19	31.05.20	31.10.21	21.03.22
161	cons b/w allied in sz & 20 cell faridkot	M/S PEPSU CONSTN. COMPANY	215	Bathinda (BathindaS)	31.05.19	30.05.20	30.05.22	30.05.22
162	const. of rem. portion f type ps banga sbs nagar	M/s Apaar const. Patiala	89	Jalandhar (JalandharS)	21.05.20	20.05.20	31.10.21	23.02.23
163	supply&instl auditorium chair at phillaur	M/s innovative seatings vadodara	65	Jalandhar (JalandharS)	10.02.20	09.04.20	13.10.21	13.10.21
164	ps type-h1 at taragarh pathankot	M/S BHUPINDER SINGH & ASSOCIATES	159	Jalandhar (Amritsar)	22.03.19	21.03.20		26.05.21
165	ps building type h at jourkian	SH RAGHUNATH NATH GOYAL	176	Bathinda (BathindaS)	27.05.19	21.03.20	30.05.21	30.05.21
166	ps building type h at shambu	m/s Shri Krishna Builders CHD.	193	Planning (MohaliS)	15.06.19	18.03.20	31.03.21	03.05.21
167	ps building type-h at maloud	SH. JATINDER KUMAR OF LDH	172	Mohali (Ludhiana)	01.06.19	17.03.20	31.01.21	31.01.21
168	ps type h at sadar bathinda	M/S ARAYAN BUILDCON	237	Bathinda (BathindaS)	27.05.19	17.03.20	30.04.21	30.04.21
169	ps building type h1 at bhadaur	M/S A J BUILDERS AND CONTRACTOR	160	Mohali (Sangrur)	27.05.19	17.03.20	30.04.21	30.04.21
170	ps type h at city khanna	M/S A J BUILDERS AND CONTRACTOR	250	Mohali (Ludhiana)	01.06.19	14.03.20		30.08.21
171	providing thermal insul at auditorium ppa phillaur	M/s Ludhiana Proof Insulation co. Ludhiana	0	Mohali (Ludhiana)	29.01.20	14.03.20		10.03.20

172	ps type h at khanauri	m/s Sai const. co. Sangrur	173	Mohali (Sangrur)	19.06.19	28.02.20	15.04.21	15.04.21
173	painting of building of dav school ludhiana	sh. jatinder kumar of ludhiana	4	Mohali (Ludhiana)	10.02.20	25.02.20		24.02.20
174	ltr for women at ps mahilpur hoshiarpur	the kanak mandi haryana co-op l&c society ltd hoshiarpur	7	Jalandhar (JalandharS)	20.09.19	19.02.20		18.07.20
175	ltr for women at ps kathunangal, asr	m/s a.d builders asr	7	Jalandhar (Amritsar)	20.09.19	19.02.20		29.05.20
176	painting of existin bld of dav pp school ludhiana	shri Jatinder kumar Ludhiana	4	Mohali (Ludhiana)	31.01.20	15.02.20		10.03.20
177	testing ,training for je	MITTAL CONS COMPANY	100	Jalandhar (JalandharS)	12.04.19	10.02.20	10.02.21	10.03.22
178	testing project 3 wating hall	MITTAL CONS COMPANY	200	Jalandhar (Jalandhar2)	02.05.19	05.02.20		10.03.22
179	reno. multipurpose hall for home guard ludhiana 1	Jatinder kumar Govt. Contractor Ludhiana	4	Mohali (Ludhiana)	16.01.20	31.01.20		30.05.20
180	reno. multipurpose hall for home guard ludhiana ii	Jatinder kumar Govt. Contractor Ludhiana	2	Mohali (Ludhiana)	16.01.20	31.01.20		30.05.20
181	ps for stf on exis ps moti nagar,ldh	shri jatinder kumar	19	Mohali (Ludhiana)	26.07.19	25.01.20		11.06.20
182	ltr for women at ps ajnala, amritsar	the santokh co-op l&c society ltd. Amritsar	11	Jalandhar (Amritsar)	20.09.19	19.01.20		06.03.20
183	srr of office of aig stf mall mandi asr	the santokh co-op l&c society ltd. Amritsar	11	Jalandhar (Amritsar)	20.09.19	19.01.20		19.03.20
184	ltr for women at ps city malerkotla	sh. varinder kumar bansal sangrur	7	Mohali (Patiala2)	14.08.19	13.01.20		30.11.-1
185	ltr for women at ps bhawanigarh	shri kuldeep gir patiala	7	Mohali (Patiala2)	14.08.19	13.01.20		13.01.20
186	providing thermal insul at gymn. hall ppa phillaur	M/s Ludhiana proof insulation co. Ludhiana	0	Mohali (Ludhiana)	01.01.20	10.01.20		18.05.20
187	ltr for women with toilet at ps kurali	m/s h.s. builders manauli	7	Mohali (Mohali)	08.08.19	07.01.20		28.02.20
188	construction of boundary wall at ppa phillaur	the kanak mandi haryana co-op l&c society ltd hoshiarpur	30	Jalandhar (JalandharS)	07.10.19	06.01.20		15.11.20
189	const. 5 no cell & 18' b/w at c/j asr	M/S Harkawal Singh Contractor	93	Jalandhar (Amritsar)	01.03.19	31.12.19	30.10.21	30.11.22
190	ltr for women at ps khalra, tarn taran	THE LANGO MAHAL CO-OP. L&C SOCIETY LTD.	7	Ferozepur (FerozepurS)	29.07.19	28.12.19		15.09.19
191	ltr for women at ps chhabal, tarn taran	THE LANGO MAHAL CO-OP. L&C SOCIETY LTD.	7	Ferozepur (FerozepurS)	29.07.19	28.12.19		15.09.19
192	ltr for women with toilet ps malout	m/s the prince coop. l&c society ltd.	6	Bathinda (Bathinda)	26.07.19	25.12.19		15.01.20
193	ltr for women wit toilet ps guru harshai	M/S MOTIWAL COOP.L&C SOCIETY LTD.	7	Bathinda (Ferozepur)	26.07.19	25.12.19	25.12.19	13.01.20
194	ltr for women with toilet at ps boha	m/s the pind budhlada co-op. l&c society ltd.	7	Bathinda (Bathinda)	26.07.19	25.12.19		18.03.20
195	ltr for women with toilet ps nurpur bedi	m/s h.s. builders	7	Mohali (Mohali)	25.07.19	24.12.19		07.06.20
196	ltr for women with toilet ps dera bassi	m/s h.s. builders	7	Mohali (Mohali)	25.07.19	24.12.19		24.12.19

197	ltr for women with toilet ps abohar	m/s the prince coop. l& c society ltd.	6	Bathinda (Bathinda)	12.07.19	11.12.19		15.01.20
198	ltr for women wit toilet ps jalalabad	m/s the motiwal coop. l&c society ltd.	7	Bathinda (Bathinda)	12.07.19	11.12.19	11.12.19	13.01.20
199	porch & allied work at dav pp school ldh	shri jatinder kumar	15	Mohali (Ludhiana)	26.07.19	25.11.19	25.11.19	27.11.19
200	addition & alt of exis cells cj bathinda	M/S RAGHU NATH GOYAL	53	Bathinda (BathindaS)	07.03.19	06.11.19	20.02.21	20.02.21
201	const. of waiting hall at c/j hoshiarpur	M/S A.D BUILDER	48	Jalandhar (JalandharS)	07.03.19	06.11.19	15.10.20	24.12.20
202	const. of b/w,st,sp at pp bassi pathana	m/s apaar constructions	12	Mohali (Patiala)	02.08.19	01.11.19		27.11.19
203	const. of w hall at jail nabha	sh varinder kumar bansal	42	Mohali (Patiala)	28.02.19	27.10.19	30.11.19	11.11.19
204	const. of b wall & h s zone at jail nabh	M/S A J Builder of Dhuri	41	Mohali (Patiala)	28.02.19	27.10.19		17.05.20
205	wating hall at district jail sangrur	sh varinder kumar bansal	42	Mohali (Patiala2)	28.02.19	27.10.19	27.10.19	09.12.19
206	16 ft high b/wall jaiikpt	APAAR CONST CO	57	Jalandhar (Jalandhar)	07.04.19	03.10.19	15.11.19	20.12.19
207	const. w h at central jail ferozepur	THE MOHALLA GOGOANI CO-OP L&C SOCIETY	46	Bathinda (Ferozepur)	07.03.19	06.09.19	06.09.19	14.01.20
208	security zone at central jail ferozepur	The Motiwal co-op l&c society	47	Bathinda (Ferozepur)	07.03.19	06.09.19		15.01.20
209	const. of p.p school at sec. 48, chd.	M/s Pepsu Construction company	312	Mohali (Mohali)	13.12.17	14.08.19	14.08.19	31.08.19
210	const.of waiting hall at central jai kpt	M/S Appar Constructions	55	Jalandhar (Jalandhar)	06.12.18	05.08.19	30.11.19	11.12.19
211	repair & reno. of auditorium at phillaur	Engineers & Associates	150	Jalandhar (JalandharS)	31.05.18	04.08.19	30.07.21	30.07.21
212	construction of p. p.at saila khurd	M/S Thakur Builders	76	Jalandhar (Jahan Khelan)	20.11.18	19.07.19	15.09.19	15.09.19
213	const of drain of it & t ,chharbarh	M/s Apaar Conructions	19	Mohali (Patiala)	24.05.18	15.07.19	15.07.19	27.11.19
214	b/w at around waiting hall at cj ldh.	VINOD KUMAR GARG,	33	Mohali (Ludhiana)	07.03.19	06.07.19	06.07.19	27.11.19
215	raising of kot moka wallat c/j hoshiarpur	M/S APAAR CONSTRUCTIONS	39	Jalandhar (JalandharS)	01.03.19	30.06.19	30.09.21	30.09.21
216	s/r of admn. block at j trg. school pta	M/S Apaar Constructions PTA	15	Mohali (Patiala)	28.02.19	27.06.19	27.06.19	20.01.20
217	testing for pmc branch	abcd	123	Mohali (Mohali2)	11.06.19	18.06.19		10.03.22
218	b/wall jandhu singha	SH AMIT KUMAR CANTT	23	Jalandhar (Jalandhar)	07.03.19	06.06.19	20.10.19	20.10.19
219	const. of b wall & h s zone at jail pta	M/S A J Builder of Dhuri	7	Mohali (Patiala)	07.03.19	06.06.19	06.06.19	27.11.19
220	con of room security check cj hoshiarpur	The Kanak Mandi Hariana Co-op L&C society Ltd	4	Jalandhar (Jahan Khelan)	07.03.19	06.06.19		21.06.19
221	const. of b/w at ps kathgarth	M/s Apaar Conructions	30	Jalandhar (Jahan Khelan)	07.03.19	06.06.19	30.11.19	20.12.19
222	const of admn block at sarbarh	M/S Dhaliwal Builders Of Mansa	14	Mohali (Patiala)	24.05.18	31.05.19	31.05.19	27.11.19
223	const of creche at pphq sec 9 chd	M/S MS BUILDERS	23	Mohali (Mohali)	29.01.19	28.05.19	28.05.19	20.12.19
224	constn police post bhungha	Sh Jaspinder Singh Contractor & Builders	57	Jalandhar (JalandharS)	25.10.17	24.05.19		18.08.21
225	const of ps building at shimla puri ludhiana	M/S Raksha construction co	0	Mohali (Ludhiana)	04.07.17	15.05.19		15.05.19

226	admn block at dav ldh	M/S SK Builders	0	Mohali (Ludhiana)	03.10.17	30.04.19		25.11.19
227	const of w h chharbarh	M/S M S Cons Co	235	Mohali (Patiala)	08.10.17	30.04.19	30.04.19	12.05.19
228	const. of pp jandu singha	Sh Jaspinder Singh Contractor Amritsar	57	Jalandhar (Jalandhar)	10.05.17	30.04.19		15.05.19
229	ps kathgarh	M/s OPERA BUILDERS AND CONTRACTOR.	138	Jalandhar (Jahan Khelan)	05.07.17	30.04.19	29.07.19	26.07.19
230	cons. of police post at nadala	M/S Mohalla Gogoani co op L& C Society Ltd	67	Jalandhar (Jalandhar)	10.05.17	30.04.19		30.11.-1
231	repair work of toilets at hoshiarpur	M/S Apaar construction	19	Jalandhar (JalandharS)	16.08.18	30.04.19		30.05.21
232	quarter guard & magazine at p.l mkt.	M/s G.S const.	43	Bathinda (Bathinda)	03.04.17	30.04.19	30.04.19	27.11.19
233	const. of 8'-0" b/w at c/j gurdaspur	M/S Singh Const. Co.	70	Jalandhar (Amritsar)	16.08.18	15.04.19		30.04.19
234	const.of dsp office at dina nagar	M/S A.D. Builders	1426581	Jalandhar (Amritsar)	16.08.18	15.04.19		15.04.19
235	const.of gymnasuim hall p.l. amritsar.	M/S T.K.Associates	45	Jalandhar (Amritsar)	27.10.17	15.04.19		15.11.19
236	const pp bassi pathana	M/S D.R.S. Contractors	60	Mohali (Patiala)	08.10.17	05.04.19	05.04.19	27.11.19
237	const of p.s at sohana sec 79 sas nagar	M S BUILDERS K NO 3100 SEC 69 SAS NAGAR	854	Planning (MohaliS)	03.10.17	02.04.19		10.09.20
238	const of obstacle course at chharbarh	M/s Apaar Conructions	15	Mohali (Patiala)	24.05.18	31.03.19		27.11.19
239	p & fixing of pre fab barrack at sec 77	M/S PUNEET SHARMA & ASSOCIATE	153	Mohali (Mohali)	08.06.18	05.03.19	05.03.19	07.11.19
240	swimming pool at ppa phillaur	Sh. Jatinder Sahrma	45	Jalandhar (Phillaur)	31.05.18	30.12.18		30.11.-1
241	addition & alteration of ig office	m/s Munich Contractor	20	Jalandhar (Jalandhar)	14.06.18	02.12.18		02.04.19
242	cons. b/w irb ladda kothi	M/S A.J. BUILDERS DHURI, SANGRUR	7746793	Mohali (Patiala2)	22.09.17	30.11.18		21.12.18
243	const. of gurudwara sahib at pl bathinda	M/s Raghunath Goyal, Bathinda	35	Bathinda (Bathinda)	26.12.17	30.09.18		15.10.18
244	const.of police post at gharia	The Diamond Co-op L&C Society	0	Jalandhar (Amritsar)	31.03.17	30.08.18		06.09.18
245	const of 12 no houses p.l. asr	M/s G.H. Enterprises, ASR	0	Jalandhar (Amritsar)	31.03.17	30.08.18		22.08.18
246	const of court room at c.j. patiala	the moosa co-op l and c society ltd	15	Mohali (Patiala2)	07.02.18	06.08.18		30.11.-1
247	multipurpose hall pl majitha	The National Co-op L&C Society, ASR	0	Jalandhar (Amritsar)	21.04.17	30.06.18		30.06.18
248	pp jogewal	MOHALLA GOGOANI CO OP L&C SOC FZR	59	Bathinda (Bathinda)	21.03.17	21.06.18		30.11.-1
249	cons. of ps bldg h at rajpura	M/S MERITORIOUS CONSTRUCTOINS	0	Mohali (Patiala)	24.03.17	30.05.18		30.11.-1
250	const. of h-1 type ps building at u e patiala	M/S Maritorious Constructions	0	Mohali (Patiala2)	24.03.17	30.05.18		30.05.18
251	h-type p.s chabbewal	M/S THAKUR BUILDERS	118	Jalandhar (Jahan Khelan)	23.11.16	26.04.18		26.04.18

252	setting up ners system at 7 phase mohali	M/S ENGINEERS & ASSOCIATES	11	Mohali (Mohali2)	13.12.17	12.04.18		04.07.18
253	testing	sfs	1	Bathinda (Bathinda)	13.02.18	08.04.18		11.06.19
254	cons. b/w at ps bhagta	M/S Raghu Nath Goyal, Bathinda	30	Bathinda (Sangrur)	23.10.17	31.03.18		31.03.18
255	board room, t. centre , lounge . sec.77	M/s Engineers & Associates 147, Tribune Colony, Govind Vihar, Kansal, Punjab.	75	Mohali (Mohali2)	28.12.17	27.03.18		11.04.18
256	cons. b/w at ci ludhiana	Sh Vinod kumar Garg	0	Mohali (Ludhiana)	30.05.17	15.03.18		28.03.18